

## Project Status as of : August 26, 2015

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
528	LA	2014	ILOCOS SUR	TAGUDIN	-	Concreted 200mts road	300,000.00	300,000.00	300,000.00	COMPLETED	18-Feb-15	
529	LA	2014	ILOCOS SUR	TAGUDIN	-	Concreted road project	469,000.00	469,000.00	469,000.00	COMPLETED	23-Feb-15	
849	LA	2014	ILOCOS SUR	BANTAY	-	Construction of Portland Cement Concrete Pavement	425,000.00		425,000.00	AD/POSTING	21-Jul-15	
530	LA	2014	LA UNION	ARINGAY	Samara	Concreting of Samara Road	1,859,964.00	-	1,487,971.20	ON-GOING		100%(Subject for Inspection)
	LA	2014	LA UNION	ARINGAY	San Juan East-San Antonio	Concreting of San Juan East-San Antonio Road				ON-GOING		100%(Subject for Inspection)
531	LA	2014	LA UNION	BAGULIN	-	160m road project	367,500.00	3,314,570.00	367,500.00	COMPLETED	7-Jan-15	
532	LA	2014	LA UNION	BAGULIN	-	160m road project	367,500.00	or 70% utilized	367,500.00	COMPLETED	7-Jan-15	
533	LA	2014	LA UNION	BAGULIN	-	174.5m road project	400,000.00	vis -a-vis amount	400,000.00	COMPLETED	7-Jan-15	
534	LA	2014	LA UNION	BAGULIN	-	654m road project	1,500,000.00	disbursed (4735100)	1,200,000.00	COMPLETED	7-Jan-15	
535	LA	2014	LA UNION	BAGULIN	-	654m road project	1,500,000.00	for the LAR project	1,200,000.00	COMPLETED	7-Jan-15	
536	LA	2014	LA UNION	BAGULIN	-	654m road project	1,500,000.00	-	1,200,000.00	COMPLETED	7-Jan-15	
537	LA	2014	LA UNION	BALAOAN	-	Concrete paving of 1180sqm road	887,250.00	-	887,250.00	ON-GOING		80%
538	LA	2014	LA UNION	BALAOAN	-	Concrete paving of 1180sqm road	887,250.00	-	887,250.00	ON-GOING		
539	LA	2014	LA UNION	CABA	-	500lm road project in Canaraan, San Cornelio	500,000.00	-	500,000.00	COMPLETED	18-Dec-14	
540	LA	2014	LA UNION	CABA	-	500lm road project in Brgy. Liguicia	500,000.00	-	500,000.00	COMPLETED	18-Dec-14	
541	LA	2014	LA UNION	CABA	-	1000lm road project in Canubat, San Jose	1,025,000.00	-	820,000.00	COMPLETED	18-Dec-14	
542	LA	2014	LA UNION	CABA	-	Rehabilitation of 800lm road in Brgy. Liguicia	1,500,000.00	-	1,200,000.00	COMPLETED	18-Dec-14	
543	LA	2014	PANGASINAN	ASINGAN	-	240m road project	1,270,000.00	1,016,000.00	1,268,788.00	COMPLETED	15-Dec-14	
544	LA	2014	PANGASINAN	BANI	-	Maintenance of 1.5km roadline to Masidem fishport	1,500,000.00		1,200,000.00	ON-GOING		30%
545	LA	2014	PANGASINAN	BAUTISTA	-	Concreting of 154lm road in Ketegan	1,000,000.00	1,110,744.37	1,000,000.00	COMPLETED	11-Dec-14	
546	LA	2014	PANGASINAN	BAUTISTA	-	Concreting of 154lm road in Artacho	1,000,000.00	1,110,744.37	1,000,000.00	COMPLETED	11-Dec-14	
547	LA	2014	PANGASINAN	BAUTISTA	-	Concreting of 154lm road in Villanueva	1,000,000.00	1,110,744.37	1,000,000.00	COMPLETED	11-Dec-14	
548	LA	2014	PANGASINAN	BAUTISTA	-	Concreting of 154lm road in Pogo	1,000,000.00	1,110,744.37	1,000,000.00	COMPLETED	11-Dec-14	
549	LA	2014	PANGASINAN	BAUTISTA	-	Concreting of 154lm road in Nibaliw Norte	1,000,000.00	1,110,744.37	1,000,000.00	COMPLETED	11-Dec-14	
550	LA	2014	PANGASINAN	BINALONAN	-	Concretingf of Cili-Vacante road	1,000,000.00	1,100,000.00	1,000,000.00	COMPLETED	7-Jan-15	
551	LA	2014	PANGASINAN	BINALONAN	-	Concretingf of Dumayat-Cili road	1,000,000.00	1,100,000.00	1,000,000.00	COMPLETED	7-Jan-15	
552	LA	2014	PANGASINAN	BINALONAN	-	Concretingf of Pasileng Sur road	1,000,000.00	1,100,000.00	1,000,000.00	COMPLETED	7-Jan-15	
553	LA	2014	PANGASINAN	BINALONAN	-	Concretingf of San Pablo road	1,000,000.00	1,100,000.00	1,000,000.00	COMPLETED	7-Jan-15	
554	LA	2014	PANGASINAN	BINALONAN	-	Concretingf of Caniogan-Dumayat road	1,000,000.00	1,100,000.00	1,000,000.00	COMPLETED	7-Jan-15	
555	LA	2014	PANGASINAN	BINALONAN	-	Concretingf of San Felipe Central road	1,000,000.00	1,100,000.00	1,000,000.00	COMPLETED	7-Jan-15	
556	LA	2014	PANGASINAN	BINMALEY	-	545m x .15m x 3m Pallas/Aliposet road project	1,800,000.00	1,140,000.00	1,440,000.00	COMPLETED	20-May-15	
557	LA	2014	PANGASINAN	BOLINAO	-	400m road project	180,000.00		180,000.00	ON-GOING	9-Jul-15	90%
558	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Binalay road	310,500.00	310,500.00	310,500.00	COMPLETED	10-Feb-15	
559	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Gatang road	310,500.00	310,500.00	310,500.00	COMPLETED	10-Feb-15	
560	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Pacuan road	310,500.00	310,500.00	310,500.00	COMPLETED	10-Feb-15	
561	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Lepa-Amacalan road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
562	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Lokeb Sur road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
563	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Tabo Sili road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
564	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Canan Norte road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
565	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Manggan Dampay road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
566	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Alacan road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
567	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Goliman road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
568	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Bobon road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
569	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Caoayan Bogotong Sagor road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
570	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Bogtong road going to Brgy Pasima	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
571	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Balite road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
572	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Butao Sagor road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
573	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Bolait road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
574	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Palong road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
575	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Nalsian Norte road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
576	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Nancapian road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
577	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Waig road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
578	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Potiocan road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
579	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Payar road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
580	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Malimpec road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
581	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Bakitlw road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	

**Project Status as of : August 26, 2015**

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
582	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Tobor road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
583	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Gomez road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
584	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Poblacion road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
585	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Abonagan road	450,225.00	450,225.00	450,225.00	COMPLETED	10-Feb-15	
586	LA	2014	PANGASINAN	MALASIQUI	-	Concreted part of Brgy. Calbug road	450,225.00	450,225.00	450,225.00	COMPLETED	15-Dec-14	
587	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Lipit Norte road	425,000.00	425,000.00	425,000.00	COMPLETED	15-Dec-14	
588	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Cabanbanan road	425,000.00	425,000.00	425,000.00	COMPLETED	15-Dec-14	
589	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Sta. Ines road	425,000.00	425,000.00	425,000.00	COMPLETED	15-Dec-14	
590	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Sapang road	425,000.00	425,000.00	425,000.00	COMPLETED	15-Dec-14	
591	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Pugaro road	850,000.00	850,000.00	850,000.00	COMPLETED	18-Dec-14	
592	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Lipit Sur road	850,000.00	850,000.00	850,000.00	COMPLETED	18-Dec-14	
593	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Baritao road	850,000.00	850,000.00	850,000.00	COMPLETED	18-Dec-14	
594	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Babasit road	850,000.00	850,000.00	850,000.00	COMPLETED	18-Dec-14	
595	LA	2014	PANGASINAN	MANAOAG	-	Rehabilitation of Oraan west road	850,000.00	850,000.00	850,000.00	COMPLETED	18-Dec-14	
596	LA	2014	PANGASINAN	MANGALDAN	-	Regraveling of 200m road project	540,000.00			NOT IMPLEMENTED		
597	LA	2014	PANGASINAN	MANGATAREM	-	Concreted 260m paved road in Cacaaiten-Cabaluyan 1st	900,000.00	900,000.00	900,000.00	COMPLETED	18-Sep-14	
598	LA	2014	PANGASINAN	MANGATAREM	-	Concreted 260m paved road in Andangin-Cabaruan-Lawak Langka	900,000.00	900,000.00	900,000.00	COMPLETED	26-Sep-14	
599	LA	2014	PANGASINAN	MANGATAREM	-	Concreted 260m paved road in Pogon Aniat-Dorongan Sawat	900,000.00	900,000.00	900,000.00	COMPLETED	27-Aug-14	
600	LA	2014	PANGASINAN	MANGATAREM	-	Concreted 260m paved road in Dorongan Sawat-Salavante	900,000.00	900,000.00	900,000.00	COMPLETED	18-Sep-14	
601	LA	2014	PANGASINAN	MANGATAREM	-	Concreted 260m paved road in Bogtong Silag-Sitio Dorongan Vergara	900,000.00	900,000.00	900,000.00	COMPLETED	27-Aug-14	
602	LA	2014	PANGASINAN	MANGATAREM	-	Concreted 260m paved road in Ponglo Baleg-Bantay	900,000.00	900,000.00	900,000.00	COMPLETED	4-Sep-14	
603	LA	2014	PANGASINAN	MANGATAREM	-	Concreted 260m paved road in Pampano	900,000.00	900,000.00	900,000.00	COMPLETED	27-Aug-14	
604	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Amagbagan road	500,000.00	500,000.00	500,000.00	COMPLETED	12-Jan-15	
605	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Dilan road	500,000.00	500,000.00	500,000.00	COMPLETED	7-Jan-15	
606	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Nantangalan road	500,000.00	500,000.00	500,000.00	COMPLETED	12-Jan-15	
607	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Buneg road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	19-Dec-14	
608	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Dion Benito road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	7-Jan-15	
609	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Imabalalatong road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	19-Dec-14	
610	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Inoman road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	19-Dec-14	
611	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Manaol road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	19-Dec-14	
612	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Nama road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	19-Dec-14	
613	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Poblacion District road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	12-Jan-15	
614	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Rosario road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	19-Dec-14	
615	LA	2014	PANGASINAN	POZORRUBIO	-	Construction of Talogtof road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED	6-Jan-15	
616	LA	2014	PANGASINAN	ROSALES	-	Concreting of Rizal road	500,000.00	-	500,000.00	COMPLETED		
617	LA	2014	PANGASINAN	ROSALES	-	Concreting of San Isidro road	500,000.00	-	500,000.00	COMPLETED		
618	LA	2014	PANGASINAN	ROSALES	-	Concreting of Calantuan road	1,200,000.00	-	1,196,079.33	COMPLETED		
619	LA	2014	PANGASINAN	SAN JACINTO	-	Concreting of 500m road in Brgy. Casibong	900,000.00	-	900,000.00	ON-GOING		20%
620	LA	2014	PANGASINAN	SAN JACINTO	-	Concreting of 500m road in Brgy. Labney	990,000.00	-	990,000.00	ON-GOING	>Subject for inspection	90%
621	LA	2014	PANGASINAN	VILLASIS	-	400 meters x 4.00 PCCP concreting of road project	1,000,000.00	1,053,085.00	1,000,000.00	COMPLETED	26-Jan-15	
622	LA	2014	PANGASINAN	VILLASIS	-	800 meters x 4.00 PCCP concreting of road project	1,000,000.00	1,077,972.99	1,000,000.00	COMPLETED	26-Jan-15	
673	SF	2014	PANGASINAN	PROVINCE OF PANGASINAN	-	Pavement Maintenance/Shoulder Maintenance/Pavement Resurfacing Along Bayambang-Urbiztondo Road	5,148,121.07			COMPLETED		
674	SF	2014	PANGASINAN	PROVINCE OF PANGASINAN	-	Pavement Maintenance/Shoulder Maintenance/Pavement Resurfacing Along Rajal-Esmeralda Road	8,927,170.67			COMPLETED		
675	SF	2014	PANGASINAN	PROVINCE OF PANGASINAN	-	Pavement Maintenance/Shoulder Maintenance/Pavement Resurfacing Along Libsong-San Joaquin Road	6,750,108.26			COMPLETED		
676	SF	2014	PANGASINAN	ALAMINOS CITY	-	Concrete Reblocking at V. Ungson St. (portion) Poblacion	1,047,003.52			COMPLETED	24-Nov-14	
677	SF	2014	PANGASINAN	DAGUPAN CITY	-	Rehabilitation plus improvement at Reyes St. Brgy. 1, Dagupan City	2,287,558.63	2,373,616.41	2,287,558.63	COMPLETED		
678	SF	2014	PANGASINAN	SAN CARLOS CITY	-	Pavement Resurfacing at Aponit-Tamayo Road	4,643,058.00	4,633,274.16	4,643,058.84	COMPLETED		
679	SF	2014	PANGASINAN	URDANETA CITY	-	Drainage Maintenance at Dona Loleng Brgy. Nancayasan	1,550,733.00			COMPLETED		
680	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Rehabilitation plus improvement at Vintar-Pallas-Piddig, Brgy. Tangaoan	589,156.92	579,408.44	589,156.92	COMPLETED	14-Jan-15	
681	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Preventive Works at Bacarra-Tadao Prov'l. Road, Brgy. Sta Catalina	270,473.93	266,766.31	270,473.93	COMPLETED	14-Jan-15	
682	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Preventive Works at Sta. Rosa-Pandan-Parilir Prov'l. Road	1,976,562.55	1,929,074.15	1,976,562.55	COMPLETED	14-Jan-15	
683	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Preventive Works at Bacarra-Tadao Prov'l. Road, Brgy. Sta Matilde	521,164.18	514,020.13	521,164.18	COMPLETED	14-Jan-15	
684	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Drainage Improvement at Alay-labut-Turod-Caraitan Prov'l. Road, Badoc	518,514.03	507,221.31	518,514.03	COMPLETED	14-Jan-15	
685	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Preventive Works at Solsona-Bagbago-Baresbes-Prov'l. Road, Brgy. Baresbes	160,946.80	158,361.29	160,946.80	COMPLETED	14-Jan-15	
686	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Drainage Improvement at Brgy. Manarang, Vintar	693,849.89	683,341.83	693,849.89	COMPLETED	14-Jan-15	
687	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Drainage Improvement at Pugaoan-Madupayas-Camanga-Liliputen Prov'l. Road	287,018.35	282,616.41	287,018.35	COMPLETED	14-Jan-15	

## Project Status as of : August 26, 2015

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
688	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Concrete Reblocking at Maoini-Pagudpud-Baduang Prov'l. Road, Brgy. 2	2,261,374.95	2,229,795.30	2,261,374.95	COMPLETED	14-Jan-15	
689	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Preventive Works at Badoc-Nagrebcan Prov'l. Road	612,963.70	604,475.24	612,963.70	COMPLETED	14-Jan-15	
690	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Drainage Improvement at Pasuquin-Tadao-Bangui Road, Brgy. San Juan	541,422.84	533,642.26	541,422.84	COMPLETED	14-Jan-15	
691	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Preventive Works at Bacarra-Tadao Prov'l. Road, Brgy. Macupit	1,141,059.87	1,120,794.69	1,141,059.87	COMPLETED	14-Jan-15	
692	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Rehabilitation and Improvement of Vintar-Tamdagan-Tungel Provincial Road	3,015,181.35	2,984,344.70	3,015,181.35	COMPLETED	14-Jan-15	
693	SF	2014	ILOCOS NORTE	PROVINCE OF ILOCOS NORTE	-	Rehabilitation and Improvement of Batac-Pinili Provincial Road	1,649,288.64	1,622,497.50	1,649,288.64	COMPLETED	14-Jan-15	
694	SF	2014	ILOCOS NORTE	BATAC CITY	-	Pavement Resurfacing at Taft St. (from Dewey St. to Washington St.)	2,159,144.32	2,158,127.10	2,159,144.32	COMPLETED	15-Nov-14	
695	SF	2014	ILOCOS NORTE	BATAC CITY	-	Pavement Resurfacing at Taft St. (from Dewey St. to Marcos Avenue)	2,708,114.82	2,706,896.52	2,708,114.82	COMPLETED	19-Nov-14	
696	SF	2014	ILOCOS NORTE	BATAC CITY	-	Drainage Improvement (drainage canal)/Drainage Improvement (curb and gutter) at Dewey St. (from Taft St. to Washington St.)	1,076,639.30	1,076,639.30	1,076,639.30	COMPLETED	27-Mar-15	
697	SF	2014	ILOCOS NORTE	BATAC CITY	-	Drainage Improvement (drainage canal - both sides)/Drainage Improvement (curb and gutter - both sides) at Taft St. (from Dewey St. to Washington St.)	1,690,156.56	1,690,156.56	1,690,156.56	COMPLETED	27-Mar-15	
698	SF	2014	ILOCOS SUR	PROVINCE OF ILOCOS SUR	-	Pavement Resurfacing at Along Beddeng-Naguilan-Nagsangalan Road	7,120,203.91	7,065,092.09	3,546,676.23	COMPLETED	27-Mar-15	
699	SF	2014	ILOCOS SUR	CANDON CITY	-	Rehabilitation at Abaya St., San Jose & Dario St. San Antonio	993,856.53	993,856.53	993,856.53	COMPLETED	30-Aug-14	
700	SF	2014	ILOCOS NORTE	LAOAG CITY	-	Concrete Reblocking at Along Cavit-Gabu Norte Road	748,421.00	748,421.00	748,421.00	COMPLETED	15-Oct-14	
701	SF	2014	ILOCOS NORTE	LAOAG CITY	-	Concrete Reblocking at Along San Mateo-Lataag-Bacsil Road	3,273,663.00	3,273,663.00	3,273,663.00	COMPLETED		
702	SF	2014	ILOCOS SUR	VIGAN CITY	-	Drainage Improvement at Mena Crisologo St., Vigan City	1,298,384.64	1,295,145.60	1,298,384.64	COMPLETED	15-Oct-14	
703	SF	2014	LA UNION	PROVINCE OF LA UNION	-	Rehabilitation at Cadumani-an-Inabaan Dagupan Road	1,000,000.00	1,000,000.00	1,000,000.00	COMPLETED		
704	SF	2014	LA UNION	PROVINCE OF LA UNION	-	Safety Projects at San Vicente Catbangan Road (Mabini Street)	2,000,000.00	2,000,000.00	2,000,000.00	COMPLETED		
705	SF	2014	LA UNION	PROVINCE OF LA UNION	-	Drainage Improvement at Pagdalagan-Bungro-Tanquigan Road	4,737,662.00	4,737,662.00	4,737,000.00	COMPLETED		
706	SF	2014	LA UNION	PROVINCE OF LA UNION	-	Rehabilitation at Ortega St.	1,693,687.50	1,693,687.50	1,693,687.50	COMPLETED		
707	SF	2014	LA UNION	PROVINCE OF LA UNION	-	Rehabilitation/Drainage Improvement at Pagdalagan-Bungro-Tanquigan Road	6,043,974.50	6,043,974.50	6,043,974.50	COMPLETED		
708	SF	2014	LA UNION	SAN FERNANDO CITY	-	Drainage Improvement at Doña Paca, Casuga & P. Burgos St.	1,695,304.00	1,690,595.01	1,690,595.01	COMPLETED		
709	OT	2015	ILOCOS NORTE	BADOC	-	FLOOD CONTROL (CONSTRUCTION OF DRAINAGE SYSTEM)	1,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
710	OT	2015	ILOCOS NORTE	BADOC	-	PROCUREMENT OF RESCUE EQUIPMENTS	500,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
711	OT	2015	ILOCOS NORTE	BANNA	-	CONST. OF COMMUNITY KITCHEN AND TOILET-MACAYEPYEP ES (EVACUATION CENTER)	500,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
712	OT	2015	ILOCOS NORTE	BANNA	-	FLOOD CONTROL - BRGY. CRISPINA	3,000,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
713	OT	2015	ILOCOS NORTE	BATAC CITY	-	SEARCH & RESCUE EQUIPMENTS	500,000.00	-	500,000.00	AD/POSTING	3-Jul-15	July 29, 2015 - Schedule of bidding
714	OT	2015	ILOCOS NORTE	MARCOS	-	CONSTRUCTION OF DRAINAGE SYSTEM	1,000,000.00	-	1,000,000.00	MOA SIGNING	7-Aug-15	
715	OT	2015	ILOCOS NORTE	NUEVA ERA	-	CONSTRUCTION OF BRIDGE	2,500,000.00	-	-	PREPARATION		
716	OT	2015	ILOCOS NORTE	NUEVA ERA	-	CONSTRUCTION OF BRIDGE	3,300,000.00	-	-	PREPARATION		
717	OT	2015	ILOCOS NORTE	PAGUDPUD	-	REHABILITATION OF VARIOUS HANGING BRIDGES (FOOT BRIDGE)	500,000.00	-	-	PREPARATION		
718	OT	2015	ILOCOS NORTE	PAGUDPUD	-	RESCUE EQUIPMENTS- PURCHASE OF PRE- DISASTER PREPAREDNESS GADGETS	734,650.00	-	661,185.00	MOA SIGNING	7-Aug-15	
719	OT	2015	ILOCOS NORTE	PAOAY	-	FLOOD CONTROL	4,420,000.00	-	3,536,000.00	EVALUATION	30-Jun-15	bidding
720	OT	2015	ILOCOS SUR	BURGOS	-	CONSTRUCTION OF DRAINAGE CANAL WITH COVER	1,000,000.00	-	-	PREPARATION		
721	OT	2015	ILOCOS SUR	CABUGAO	-	FLOOD CONTROL (CONSTRUCTION OF CANALS)	628,500.00	-	628,500.00	AD/POSTING	4-Jun-15	
722	OT	2015	ILOCOS SUR	MAGSINGAL	-	CONSTRUCTION OF FOOTBRIDGE	3,000,000.00	1,200,000.00	2,400,000.00	ON-GOING	30-Jun-15	30%
723	OT	2015	ILOCOS SUR	NAGBUKEL	-	CONSTRUCTION OF DRAINAGE SYSTEM	800,000.00	-	800,000.00	AD/POSTING	3-Jun-15	
724	OT	2015	ILOCOS SUR	NARVACAN	-	CONSTRUCTION OF EVACUATION CENTER	1,000,000.00	-	1,000,000.00	AD/POSTING	30-Jun-15	
725	OT	2015	ILOCOS SUR	NARVACAN	-	FLOOD CONTROLS	2,000,000.00	-	-	APPROVAL		
726	OT	2015	ILOCOS SUR	QUIRINO	-	BANOEN FLOOD CONTROL	1,000,000.00	-	-	APPROVAL		
727	OT	2015	ILOCOS SUR	QUIRINO	-	INAWAY FLOOD CONTROL	1,000,000.00	-	-	APPROVAL		
728	OT	2015	ILOCOS SUR	QUIRINO	-	CONSTRUCTION OF ITEB FLOOD CONTROL	500,000.00	-	-	APPROVAL		
729	OT	2015	ILOCOS SUR	QUIRINO	-	LINGGAWA FLOOD CONTROL	500,000.00	-	-	APPROVAL		
730	OT	2015	ILOCOS SUR	QUIRINO	-	PATUNGCALEO FLOOD CONTROL	500,000.00	-	-	APPROVAL		
731	OT	2015	ILOCOS SUR	QUIRINO	-	CONSTRUCTION OF MABBO FLOOD CONTROL	1,000,000.00	-	-	APPROVAL		
732	OT	2015	ILOCOS SUR	SAN ESTEBAN	-	FLOOD CONTROL PROGRAM ALONG BRGYS. APATOT, VILLA QUIRINO, SAN PABLO, AND BATERIA (PA)	4,700,000.00	-	3,760,000.00	ON-GOING	16-Jun-15	17%
733	OT	2015	ILOCOS SUR	SAN ILDEFONSO	-	CONSTRUCTION OF DRAINAGE CANAL	4,367,600.00	-	3,494,080.00	ON-GOING	30-Jun-15	5%
734	OT	2015	ILOCOS SUR	SAN JUAN	-	CONSTRUCTION OF FLOOD CONTROL (DRAINAGE CANAL)	1,000,000.00	-	1,000,000.00	NOTICE TO PROCEED	5-Jun-15	
735	OT	2015	ILOCOS SUR	SAN VICENTE	-	CONSTRUCTION OF CHB LINED CANALS	1,100,000.00	-	880,000.00	EVALUATION	3-Jun-15	
736	OT	2015	ILOCOS SUR	SAN VICENTE	-	FLOOD CONTROL	2,000,000.00	-	1,600,000.00	AD/POSTING	3-Jun-15	
737	OT	2015	ILOCOS SUR	SANTA CATALINA	-	FLOOD CONTROL	12,500,000.00	-	10,000,000.00	ON-GOING	2-Jun-15	20%

**Project Status as of : August 26, 2015**

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
738	OT	2015	ILOCOS SUR	SANTA LUCIA	-	SEAWALL	3,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
739	OT	2015	ILOCOS SUR	SANTIAGO	-	FLOOD CONTROL	3,000,000.00	-	2,400,000.00	MOA SIGNING	20-Aug-15	awaiting compliance to 60 days requirements
740	OT	2015	ILOCOS SUR	SIGAY	-	FLOOD CONTROL	3,552,304.00	-	2,841,843.20	APPROVAL	25-Aug-15	
741	OT	2015	ILOCOS SUR	TAGUDIN	-	CONSTRUCTION OF EVACUATION CENTER	1,950,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
742	OT	2015	ILOCOS SUR	VIGAN CITY	-	FLOOD CONTROL	7,400,000.00	-	5,920,000.00	ON-GOING	16-Jun-15	
743	OT	2015	LA UNION	ARINGAY	-	FLOOD CONTROL PROGRAM	2,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
744	OT	2015	LA UNION	BAGULIN	-	FLOOD CONTROL	500,000.00	-	-	APPROVAL		
745	OT	2015	LA UNION	BURGOS	-	CONSTRUCTION OF FLOOD CONTROL	3,000,000.00	-	2,400,000.00	MOA SIGNING		awaiting compliance to 60 days requirements
746	OT	2015	LA UNION	BURGOS	-	RESTORATION/REHABILITATION OF NEW POBLACION-AGPAY RD	1,500,000.00	-	1,200,000.00	MOA SIGNING		awaiting compliance to 60 days requirements
747	OT	2015	LA UNION	CABA	-	FLOOD CONTROL	500,000.00	-	-	APPROVAL	Submitted partial documents at RO level	
748	OT	2015	LA UNION	LUNA	-	CONSTRUCTION OF BOX-CULVERT AT BUSEL-BUSEL, LUNA, LA UNION	500,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
749	OT	2015	LA UNION	LUNA	-	IMPROVEMENT OF DRAINAGE CANAL AT LUNA PUBLIC MARKET, LUNA, LA UNION	590,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
750	OT	2015	PANGASINAN	AGNO	-	CONSTRUCTION OF DRRM EVACUATION CENTER	5,500,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
751	OT	2015	PANGASINAN	AGNO	-	PURCHASE OF DISASTER RESPONSE AND RESCUE EQUIPMENT (I.E. INFLATABLE BOAT, LIFE JACKET, UN	1,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
752	OT	2015	PANGASINAN	ALCALA	-	FLOOD CONTROL: CONSTRUCTION OF DRAINAGE/CANALS	2,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
753	OT	2015	PANGASINAN	ANDA	-	RESCUE EQUIPMENT	2,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
754	OT	2015	PANGASINAN	ANDA	-	CONSTRUCTION OF SEA WALL	2,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
755	OT	2015	PANGASINAN	BASISTA	-	EVACUATION FACILITY	2,500,000.00	-	2,000,000.00	AD/POSTING	9-Jun-15	
756	OT	2015	PANGASINAN	BASISTA	-	EVACUATION FACILITY - PROCUREMENT OF EQUIPMENT FOR DISASTER PROGRAM	500,000.00	-	500,000.00	AD/POSTING	9-Jun-15	
757	OT	2015	PANGASINAN	BASISTA	-	ASPHALT OVERLAY CP GARCIA ST.	1,285,000.00	-	1,028,000.00	AD/POSTING	9-Jun-15	
758	OT	2015	PANGASINAN	BAYAMBANG	-	FLOOD CONTROL SYSTEM	9,300,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
759	OT	2015	PANGASINAN	BINALONAN	-	CONSTRUCTION TAGAMUSING RIVER RETAINING WALL	1,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
760	OT	2015	PANGASINAN	BINALONAN	-	CONCRETING OF DRAINAGE CANAL	4,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
761	OT	2015	PANGASINAN	BINMALEY	-	EVACUATION FACILITY	4,000,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
762	OT	2015	PANGASINAN	BINMALEY	-	FLOOD CONTROL	3,000,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
763	OT	2015	PANGASINAN	BURGOS	-	RESCUE EQUIPMENT	800,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	

## Project Status as of : August 26, 2015

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
764	OT	2015	PANGASINAN	CALASIAO	-	FLOOD CONTROL	10,000,000.00	-	8,000,000.00	ON-GOING	5-Jun-15	
765	OT	2015	PANGASINAN	CALASIAO	-	RESCUE EQUIPMENT	2,500,000.00	-	2,250,000.00	NOTICE TO PROCEED	5-Jun-15	
766	OT	2015	PANGASINAN	DAGUPAN CITY	-	CONSTRUCTION OF AN EVACUATION CENTER	10,786,000.00	-	8,628,800.00	MOA SIGNING	13-Jul-15	awaiting compliance to 60 days requirements
767	OT	2015	PANGASINAN	INFANTA	-	CONSTRUCTION OF CONCRETE CANAL & DRAINAGE SYSTEM @ BRGY POBLACION	500,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
768	OT	2015	PANGASINAN	INFANTA	-	CONSTRUCTION OF CONCRETESEA WALL @ SITIO VALLARTA, BRGY POBLACION	1,000,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
769	OT	2015	PANGASINAN	LABRADOR	-	RESCUE EQUIPMENT	1,000,000.00	-	900,000.00	MOA SIGNING	21-Jul-15	awaiting compliance to 60 days requirements
770	OT	2015	PANGASINAN	LINGAYEN	-	RESCUE EQUIPMENT - RESCUE BOAT - 1 UNIT, HAND HELD RADIO (ICOM), LIFE VEST - 20 PIECES	620,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
771	OT	2015	PANGASINAN	LINGAYEN	-	FLOOD CONTROL -CANALS & DRAINAGE	3,070,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
772	OT	2015	PANGASINAN	MALASIQUI	-	CONSTRUCTION OF ONE LANE BAILEY BRIDGE @ MEJIA ST. AND STIO TEBAG AT BRGY. LOKEB SUR	1,500,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
773	OT	2015	PANGASINAN	MALASIQUI	-	CONSTRUCTION OF ONE LANE FOOT BRIDGE	2,000,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
774	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,750,000.00	-	1,400,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
775	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,750,000.00	-	1,400,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
776	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
777	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
778	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
779	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
780	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
781	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
782	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
783	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
784	OT	2015	PANGASINAN	MANAOAG	-	CONSTRUCTION OF DRAINAGE CANALS	1,000,000.00	-	1,000,000.00	MOA SIGNING	14-Aug-15	awaiting compliance to 60 days requirements
785	OT	2015	PANGASINAN	MAPANDAN	-	CONSTRUCTION OF DRAINAGE SYSTEM	1,211,250.00	-	969,000.00	MOA SIGNING	18-Aug-15	awaiting compliance to 60 days requirements
786	OT	2015	PANGASINAN	POZORRUBIO	-	FLOOD CONTROL CONSTRUCTION OF DRAINAGE CANALS	500,000.00	-	-	PREPARATION		
787	OT	2015	PANGASINAN	ROSALES	-	FLOOD CONTROL	1,500,000.00	-	1,200,000.00	MOA SIGNING	21-Jul-15	awaiting compliance to 60 days requirements
788	OT	2015	PANGASINAN	ROSALES	-	EVACUATION CUM CAPABILITY BUILDING CENTER	3,500,000.00	-	2,800,000.00	MOA SIGNING	21-Jul-15	awaiting compliance to 60 days requirements
789	OT	2015	PANGASINAN	SAN FABIAN	-	PURCHASE OF RUBBER BOATS, CHAIN SAWS, LIFE VESTS AND OTHER DISASTER RESCUE EQUIPMENT	500,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
790	OT	2015	PANGASINAN	SAN MANUEL	-	PROCUREMENT OF DISASTER EQUIPMENT	1,000,000.00	-	900,000.00	COMPLETED	5-Jun-15	
791	OT	2015	PANGASINAN	SAN NICOLAS	-	CONSTRUCTION OF STANDARD EVACUATION CENTER	3,850,000.00	-	3,080,000.00	MOA SIGNING	2-Jul-15	awaiting compliance to 60 days requirements
792	OT	2015	PANGASINAN	SAN QUINTIN	-	CONSTRUCTION OF EVACUATION FACILITY	7,000,000.00	-	5,600,000.00	MOA SIGNING	11-Aug-15	awaiting compliance to 60 days requirements

**Project Status as of : August 26, 2015**

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
793	OT	2015	PANGASINAN	SAN QUINTIN	-	PROCUREMENT OF RESCUE EQUIPMENT	3,000,000.00	-	2,700,000.00	MOA SIGNING	11-Aug-15	awaiting compliance to 60 days requirements
794	OT	2015	PANGASINAN	SAN QUINTIN	-	FLOOD CONTROL	2,500,000.00	-	2,000,000.00	MOA SIGNING	11-Aug-15	awaiting compliance to 60 days requirements
795	OT	2015	PANGASINAN	SANTA MARIA	-	CONSTRUCTION OF EVACUATION FACILITY	290,000.00	-	290,000.00	MOA SIGNING	21-Jul-15	awaiting compliance to 60 days requirements
796	OT	2015	PANGASINAN	SANTA MARIA	-	FLOOD CONTROL	1,000,000.00	-	1,000,000.00	MOA SIGNING	6-Aug-15	awaiting compliance to 60 days requirements
797	OT	2015	PANGASINAN	SANTA MARIA	-	PURCHASE OF RESCUE EQUIPMENT	750,000.00	-	675,000.00	AD/POSTING	21-Jul-15	
798	OT	2015	PANGASINAN	SANTO TOMAS	-	CONSTRUCTION OF PUBLIC MARKET	3,000,000.00	-	2,400,000.00	AD/POSTING	9-Jun-15	
800	OT	2015	PANGASINAN	SUAL	-	CONCRETING OF RCBC- SITIO MAYAMAN	1,200,000.00	-	-	PREPARATION		
801	OT	2015	PANGASINAN	SUAL	-	CONCRETING OF LINED DRAINAGE CANAL- POBLACION	3,100,000.00	-	-	PREPARATION		
802	OT	2015	PANGASINAN	TAYUG	-	FLOOD CONTROL	3,170,000.00	-	-	PREPARATION		
803	OT	2015	PANGASINAN	URBIZTONDO	-	CONSTRUCTION OF DRAINAGE SYSTEM	1,500,000.00	-	-	APPROVAL		
804	OT	2015	PANGASINAN	URBIZTONDO	-	CONSTRUCTION OF EVACUATION FACILITY	2,500,000.00	-	2,000,000.00	NOTICE TO PROCEED	9-Jun-15	
805	OT	2015	PANGASINAN	URDANETA CITY	-	CONSTRUCTION OF BOX-TYPE DRAINAGE CANAL SYSTEM	2,000,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
806	OT	2015	PANGASINAN	VILLASIS	-	CONSTRUCTION OF BARRACA FLOOD WATERWAYS	1,000,000.00	-	-	APPROVAL	Awaiting Liquidation report of 2014 BUB project	
807	OT	2015	PANGASINAN	VILLASIS	-	CONSTRUCTION OF STANDARD EVACUATION CENTER	3,050,000.00	-	-	APPROVAL	Submitted partial documents at RO level	
822	SA	2013	LA UNION	SAN GABRIEL	-	Construction of Level II of Water Supply System	8,000,000.00	-	4,000,000.00	ON-GOING	15-Mar-15	50%
823	SA	2013	ILOCOS NORTE	BURGOS	-	Construction of Level II Water System of Brgy. Bobon and Level II Water System of Brgy. Paayas	8,000,000.00	2,102,735.00	8,000,000.00	ON-GOING	5-Nov-14	83.00%
824	SA	2013	ILOCOS NORTE	DINGRAS	-	Installation of Level II Water System at San Marcelion, Baresbes, Francisco	8,000,000.00	5,200,000.00	8,000,000.00	ON-GOING	12-Mar-14	95%
825	SA	2013	ILOCOS NORTE	NUEVA ERA	-	Construction of Level II of Water Supply System	8,000,000.00	3,865,665.71	4,000,000.00	ON-GOING		50%
826	SA	2013	ILOCOS NORTE	PINILI	-	Construction and Rehabilitation of Level III Water System at Pugoan & Bungro	8,000,000.00	4,000,000.00	8,000,000.00	ON-GOING	16-Aug-14	95%
827	SA	2013	PANGASINAN	AGNO	-	Expansion of Agno Water Supply System	8,000,000.00	-	8,000,000.00	ON-GOING		90%
828	SA	2013	ILOCOS SUR	CAOAYAN	-	POTABLE WATER	2,500,000.00	1,250,000.00	2,500,000.00	COMPLETED	1-Jan-14	
829	SA	2013	ILOCOS SUR	G. DEL PILAR	-	POTABLE WATER	2,500,000.00	1,671,363.30	1,250,000.00	ON-GOING		90% >Subject for inspection
830	SA	2013	ILOCOS SUR	SANTA	-	POTABLE WATER	2,500,000.00	1,250,000.00	1,250,000.00	ON-GOING	1-Sep-14	75%
831	SA	2013	ILOCOS SUR	ALILEM	-	POTABLE WATER	2,500,000.00	-	1,250,000.00	ON-GOING	30-Jun-15	35%
832	SA	2013	PANGASINAN	MANAOAG	-	POTABLE WATER	2,500,000.00	1,250,000.00	1,250,000.00	COMPLETED		
833	SA	2013	PANGASINAN	SAN QUINTIN	-	POTABLE WATER	2,500,000.00	-	1,250,000.00	ON-GOING		70%
834	SA	2013	PANGASINAN	INFANTA	-	POTABLE WATER	2,000,000.00	2,144,170.00	2,000,000.00	COMPLETED	15-Oct-14	
835	SA	2013	PANGASINAN	SAN FABIAN	-	POTABLE WATER	2,064,000.00	1,182,000.00	1,032,000.00	ON-GOING		70%
836	SA	2014	LA UNION	BAGULIN	-	POTABLE WATER	9,000,000.00	-	4,500,000.00	ON-GOING		49%
837	SA	2014	PANGASINAN	TAYUG	-	POTABLE WATER	2,000,000.00	-	-	PREPARATION		
838	SA	2014	PANGASINAN	STA. BARBARA	-	POTABLE WATER	2,000,000.00	-	-	PREPARATION		
839	SA	2014	LA UNION	BAUANG	-	POTABLE WATER	2,000,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
840	SA	2014	LA UNION	ARINGAY	-	POTABLE WATER	8,000,000.00	-	4,000,000.00	ON-GOING		50%
841	PW	2013	LA UNION	ARINGAY	-	Rehabilitation of Water Supply (3 SUB-PROJECTS)	953,333.33	953,333.33	953,333.33	COMPLETED		
842	PW	2013	LA UNION	ARINGAY	-	Rehabilitation of Water Supply (3 SUB-PROJECTS)	953,333.33	953,333.33	953,333.33	COMPLETED		
843	PW	2013	LA UNION	ARINGAY	-	Rehabilitation of Water Supply (3 SUB-PROJECTS)	953,333.33	953,333.33	953,333.33	COMPLETED		
844	PW	2013	LA UNION	LUNA	-	Rehabilitation of Water Systems	1,500,000.00	1,499,761.34	1,500,000.00	COMPLETED		
845	PW	2013	LA UNION	NAGUILIAN	-	Construction of Water System II	3,700,000.00	-	3,700,000.00	COMPLETED		
846	PW	2013	LA UNION	ROSARIO	-	Construction of Water Supply	636,000.00	-	636,000.00	COMPLETED		
847	PW	2013	LA UNION	TUBAO	-	Provision of Potable Water Supply Level II	1,500,000.00	1,498,607.28	1,500,000.00	COMPLETED		
848	PW	2014	ILOCOS NORTE	BADOC	-	POTABLE WATER	1,066,300.00	533,150.00	533,150.00	ON-GOING		50%
848	PW	2014	ILOCOS NORTE	BADOC	-	POTABLE WATER	1,066,300.00	533,150.00	533,150.00	ON-GOING		50%
850	PW	2014	ILOCOS SUR	CANDON CITY	San Andres	Provision of Potable Water Supply	1,800,000.00	432,000.00	900,000.00	ON-GOING	31-May-15	70%
	PW	2014	ILOCOS SUR	CANDON CITY	Bugnay	Provision of Potable Water Supply	3,600,000.00	-	1,800,000.00	ON-GOING	31-May-15	35%
851	PW	2014	ILOCOS SUR	SANTA CRUZ	-	POTABLE WATER	2,805,000.00	1,269,124.39	1,402,500.00	ON-GOING	23-Feb-15	98.9% >Subject for inspection
852	PW	2014	ILOCOS SUR	SANTA LUCIA	-	POTABLE WATER	3,108,756.00	1,539,944.47	1,554,318.00	ON-GOING	1-Feb-15	98%
853	PW	2014	ILOCOS SUR	SUYO	-	POTABLE WATER	2,397,523.00	1,247,739.19	2,344,930.58	COMPLETED	9-Feb-15	



**Project Status as of : August 26, 2015**

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
854	PW	2014	ILOCOS SUR	TAGUDIN	Lacong	POTABLE WATER	514,250.00	-	514,250.00	COMPLETED	13-Mar-15	
	PW	2014	ILOCOS SUR	TAGUDIN	Cabugbugan	POTABLE WATER	921,450.00	-	921,450.00	COMPLETED	15-Mar-15	
855	PW	2014	LA UNION	ARINGAY	-	Provision of Potable Water Supply (3 Level 2 Water Supply)	6,390,036.00	-	3,195,018.00	ON-GOING		
	PW	2014	LA UNION	ARINGAY	-	Provision of Potable Water Supply (3 Level 1 Water Supply)	150,000.00	-	150,000.00	COMPLETED	>Subject for inspection	
856	PW	2014	LA UNION	LUNA	-	POTABLE WATER	500,000.00	-	500,000.00	ON-GOING		60%
857	PW	2014	LA UNION	NAGUILIAN	Gusing Norte	POTABLE WATER	275,000.00	-	275,000.00	COMPLETED		
	PW	2014	LA UNION	NAGUILIAN	Ambaracao Norte	POTABLE WATER	275,000.00	-	275,000.00	COMPLETED		
	PW	2014	LA UNION	NAGUILIAN	Casilagan	POTABLE WATER	275,000.00	-	275,000.00	COMPLETED		
	PW	2014	LA UNION	NAGUILIAN	Gusing Sur	POTABLE WATER	275,000.00	-	275,000.00	COMPLETED		
858	PW	2014	LA UNION	SAN JUAN	-	Construction of Potable Water Supply (Lubing 1)	750,000.00	-	375,000.00	ON-GOING		50%
	PW	2014	LA UNION	SAN JUAN	-	Construction of Potable Water Supply (Lubing 2)	750,000.00	-	375,000.00	ON-GOING		50%
	PW	2014	LA UNION	SAN JUAN	-	Construction of Potable Water Supply (Dinanum)	750,000.00	-	750,000.00	ON-GOING		40%
	PW	2014	LA UNION	SAN JUAN	-	Construction of Potable Water Supply (Casilagan)	750,000.00	-	750,000.00	ON-GOING		40%
859	PW	2014	LA UNION	TUBAO	-	POTABLE WATER	5,000,000.00	5,198,304.83	4,948,304.83	ON-GOING	9/30/2014 >Subject for Inspection	90%
860	PW	2014	PANGASINAN	AGNO	-	POTABLE WATER	5,100,000.00	-	2,550,000.00	NOTICE OF AWARD		
861	PW	2014	PANGASINAN	AGUILAR	-	POTABLE WATER	10,600,000.00	-	10,591,649.63	COMPLETED		
862	PW	2014	PANGASINAN	ALCALA	-	POTABLE WATER	3,000,000.00	-	1,500,000.00	ON-GOING	3-Mar-15	52%
863	PW	2014	PANGASINAN	ANDA	-	POTABLE WATER	3,740,000.00	-	1,870,000.00	NOTICE OF AWARD		
864	PW	2014	PANGASINAN	BALUNGAO	-	POTABLE WATER	3,000,000.00	-	2,996,680.32	COMPLETED	8-Nov-15	
865	PW	2014	PANGASINAN	BANI	-	POTABLE WATER	2,000,000.00	-	1,000,000.00	NOTICE OF AWARD		
866	PW	2014	PANGASINAN	BAYAMBANG	-	POTABLE WATER	434,782.70	-	434,782.70	ON-GOING		85%
867	PW	2014	PANGASINAN	BOLINAO	-	POTABLE WATER	425,000.00	-	425,000.00	ON-GOING		30%
868	PW	2014	PANGASINAN	BUGALLON	-	POTABLE WATER	5,000,000.00	-	2,500,000.00	ON-GOING		30%
869	PW	2014	PANGASINAN	BURGOS	-	POTABLE WATER	1,995,000.00	-	977,500.00	ON-GOING	15-Jun-15	15%
870	PW	2014	PANGASINAN	DASOL	Gais-guipe	POTABLE WATER	850,000.00	850,000.00	850,000.00	COMPLETED	2-Oct-14	
	PW	2014	PANGASINAN	DASOL	Osmena	POTABLE WATER	850,000.00	850,000.00	850,000.00	COMPLETED	2-Oct-14	
	PW	2014	PANGASINAN	DASOL	Tambac-Vlga	POTABLE WATER	2,050,412.50	1,025,206.25	1,025,206.25	ON-GOING	13-Jan-15	50%
871	PW	2014	PANGASINAN	LAOAC	-	POTABLE WATER	712,500.00	-	712,500.00	COMPLETED	15-May-15	
872	PW	2014	PANGASINAN	LINGAYEN	-	POTABLE WATER	1,158,200.00	1,158,200.00	519,100.00	ON-GOING	24-Apr-14	
873	PW	2014	PANGASINAN	MABINI	-	POTABLE WATER	14,500,000.00	5,484,747.89	13,495,708.00	ON-GOING	19-Jan-15	68%
874	PW	2014	PANGASINAN	MALASIQUI	-	POTABLE WATER	2,792,250.00	1,396,125.00	1,396,125.00	COMPLETED	16-Feb-15	
875	PW	2014	PANGASINAN	MANGALDAN	-	POTABLE WATER	204,000.00	-	-	NOT IMPLEMENTED		
876	PW	2014	PANGASINAN	SAN CARLOS CITY	-	POTABLE WATER	3,200,000.00	-	1,600,000.00	NOTICE OF AWARD		
877	PW	2014	PANGASINAN	SAN FABIAN	-	POTABLE WATER	1,000,000.00	-	1,000,000.00	ON-GOING		90%
878	PW	2014	PANGASINAN	SANTA BARBARA	-	POTABLE WATER	680,000.00	-	680,000.00	ON-GOING		
879	PW	2014	PANGASINAN	UMINGAN	-	POTABLE WATER	3,967,000.00	-	3,960,649.69	COMPLETED		
880	PW	2014	PANGASINAN	URBIZTONDO	-	POTABLE WATER	3,000,000.00	-	2,975,000.00	COMPLETED		
881	PW	2014	PANGASINAN	URDANETA CITY	-	POTABLE WATER	3,000,000.00	-	1,500,000.00	ON-GOING		10%
882	PW	2015	ILOCOS NORTE	BADOC	-	REHABILITATION/IMP. OF POTABLE WATER SYSTEM	2,400,000.00	-	-	PREPARATION		
883	PW	2015	ILOCOS NORTE	BANGUI	-	EXPANSION OF LEVEL III POTABLE WATER SYSTEM AT BARUYEN, DADAOR, TAGUIPORO AND UTOL	3,500,000.00	-	2,800,000.00	MOA SIGNING	27-Aug-15	awaiting compliance to 60 days requirements
884	PW	2015	ILOCOS NORTE	BANNA	-	POTABLE WATER SYSTEM-BRGY. NAGPATAYAN	500,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
885	PW	2015	ILOCOS NORTE	BATAC CITY	-	SALINTUBIG - (SAGANA AT LIGTAS NA TUBIG SA LAHAT)-PROVISION OF POTABLE WATER SUPPLY	500,000.00	-	-	PREPARATION		
886	PW	2015	ILOCOS NORTE	BATAC CITY	-	SALINTUBIG - (SAGANA AT LIGTAS NA TUBIG SA LAHAT)-PROVISION OF POTABLE WATER SUPPLY	700,000.00	-	-	PREPARATION		
887	PW	2015	ILOCOS NORTE	BATAC CITY	-	PROVISION OF VIABLE POTABLE WATER SUPPLY	500,000.00	-	-	PREPARATION		
888	PW	2015	ILOCOS NORTE	CARASI	-	CONSTRUCTION AND REHABILITATION OF LEVEL I WATER SYSTEM	2,379,285.89	-	-	PREPARATION	Submitted partial documents at RO level	
889	PW	2015	ILOCOS NORTE	DINGRAS	-	SALINTUBIG PROGRAM	4,500,000.00	-	-	PREPARATION		
890	PW	2015	ILOCOS NORTE	MARCOS	-	WATER SYSTEM	2,500,000.00	-	-	PREPARATION		
891	PW	2015	ILOCOS NORTE	PAGUDPUD	-	SALINTUBIG PROGRAM- REHABILITATION AND EXPANSION OF LEVEL III- VIRA-VIRA WATER SYSTEM INCLUDING WATER TREATMENT SYSTEM	500,000.00	-	-	PREPARATION	Submitted partial documents at RO level	
892	PW	2015	ILOCOS NORTE	PASUQUIN	-	SALINTUBIG – SPRING DEVELOPMENT	1,000,000.00	-	1,000,000.00	MOA SIGNING	26-Aug-15	awaiting compliance to 60 days requirements

## Project Status as of : August 26, 2015

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
893	PW	2015	ILOCOS NORTE	VINTAR		SAGANA AT LIGTAS NA TUBIG SA LAHAT(SALINTUBIG)- PROVISION OF POTABLE WATER SYSTEM)	1,000,000.00			PREPARATION		
894	PW	2015	ILOCOS SUR	BANAYOYO	-	SPRING WATER DEVELOPMENT (LEVEL 1)	1,000,000.00		1,000,000.00	MOA SIGNING	7-Aug-15	awaiting compliance to 60 days requirements
895	PW	2015	ILOCOS SUR	BURGOS	-	REHAB OF LEVEL III	1,000,000.00			PREPARATION		
896	PW	2015	ILOCOS SUR	BURGOS	-	PROVISION OF POTABLE WATER SUPPLY	630,000.00			PREPARATION		
897	PW	2015	ILOCOS SUR	CAOAYAN	-	CONSTRUCTION OF LEVEL II WATER SUPPLY	3,676,500.00			PREPARATION		Submitted partial documents at RO level
898	PW	2015	ILOCOS SUR	CERVANTES	-	REHABILITATION OF POTABLE WATER SYSTEMS	1,000,000.00			PREPARATION		Submitted partial documents at RO level
899	PW	2015	ILOCOS SUR	LIDLIDDA	-	SAGANA AT LIGTAS NA TUBIG SA LAHAT (SALINTUBIG) - PROVISION OF POTABLE WATER SUPPLY	3,000,000.00			PREPARATION		
900	PW	2015	ILOCOS SUR	NAGBUKEL	-	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM	4,461,000.00			PREPARATION		Submitted partial documents at RO level
901	PW	2015	ILOCOS SUR	SALCEDO	-	REHABILITATION OF WARASIWIS WATER SYSTEM	2,000,000.00			PREPARATION		Submitted partial documents at RO level
902	PW	2015	ILOCOS SUR	SAN EMILIO	-	POTABLE WATER SYSTEM	3,807,000.00			PREPARATION		
903	PW	2015	ILOCOS SUR	SAN ESTEBAN	-	PROVISION OF POTABLE WATER SUPPLY	1,680,000.00			PREPARATION		
904	PW	2015	ILOCOS SUR	SANTA	-	COMPLETION OF WATER SYSTEM (PHASE1)	5,500,000.00			PREPARATION		
905	PW	2015	ILOCOS SUR	SUGPON	-	CONSTRUCTION OF POBLACION/BALBALAYANG POTABLE WATER SYSTEM	6,650,000.00			PREPARATION		
906	PW	2015	ILOCOS SUR	SUYO	-	SAGANA AT LIGTAS NA TUBIG PARA SA LAHAT (SALINTUBIG)-PROVISION OF POTABLE WATER SUPPLY	4,631,000.00			PREPARATION		
907	PW	2015	LA UNION	BAGULIN		REHABILITATION OF WATER SUPPLY (SALINTUBIG)	1,000,000.00	-		PREPARATION		Submitted partial documents at RO level
908	PW	2015	LA UNION	BANGAR		SAGANA AT LIGTAS NA TUBIG SA LAHAT (SALINTUBIG) – PROVISION OF POTABLE WATER SUPPLY (LEVEL II)	2,000,000.00	-		PREPARATION		Submitted partial documents at RO level
909	PW	2015	LA UNION	BAUJANG		SAGANA AT LIGTAS NA TUBIG SA LAHAT (SALINTUBIG) -PROVISION OF POTABLE WATER SUPPLY (CONSTRUCTION OF SPRING LEVEL I)	1,000,000.00	-		PREPARATION		
910	PW	2015	LA UNION	BURGOS		SALINTUBIG -PROVISION OF POTABLE WATER SUPPLY (EXTENSION OF WATER TRANSMISSION LINES & PROVISION OF COMMUNAL FAUCETS, DRILLING & INSTALLATION OF DEEP WELL WITH WATER TRANSMISSION LINES & COMMUNAL FAUCETS)	3,500,000.00	-		PREPARATION		Submitted partial documents at RO level
911	PW	2015	LA UNION	CABA		SPRING DEVELOPMENT LEVEL 1	1,000,000.00	-		PREPARATION		Submitted partial documents at RO level
912	PW	2015	LA UNION	CABA		SALINTUBIG - DEEP WELL LEVEL 2	2,500,000.00	-		PREPARATION		
913	PW	2015	LA UNION	LUNA		CONSTRUCTION OF POTABLE WATER SYSTEM AT NALVO SUR, LUNA, LA UNION	500,000.00	-		PREPARATION		Submitted partial documents at RO level
914	PW	2015	LA UNION	PUGO		SAGANA AT LIGTAS NA TUBIG PARA SA LAHAT (SALINTUBIG) - PROVISION OF POTABLE WATERSUPPLY (LEVEL II)	12,500,000.00	-		PREPARATION		Submitted partial documents at RO level
915	PW	2015	LA UNION	SAN FERNANDO CITY		SPRING DEVELOPMENT PROJECT	600,000.00	-		PREPARATION		
916	PW	2015	LA UNION	SAN FERNANDO CITY		INSTALLATION OF DEEP WELL	525,000.00	-		PREPARATION		
917	PW	2015	LA UNION	SAN JUAN		SALINTUBIG (SAGANA AT LIGTAS NA TUBIG PARA SA LAHAT)	2,550,000.00	-		PREPARATION		Submitted partial documents at RO level
918	PW	2015	LA UNION	SANTOL		REHABILITATION/EXPANSION OF LEVEL III WATER SUPPLY SYSTEM	12,500,000.00	-	1,000,000.00	MOA SIGNING	16-Jul-15	awaiting compliance to 60 days requirements
919	PW	2015	PANGASINAN	AGNO		PROVISION OF LEVEL I & II POTABLE WATER SUPPLY SYSTEM	3,500,000.00			PREPARATION		
920	PW	2015	PANGASINAN	AGUILAR		NANCUPAPEYAN SPRING DEVELOPMENT (LEVEL II)	7,500,000.00		6,000,000.00	MOA SIGNING	21-Jul-15	awaiting compliance to 60 days requirements
921	PW	2015	PANGASINAN	BAUTISTA		SAGANA AT LIGTAS NA TUBIG SA LAHAT (SALINTUBIG) - PROVISION OF POTABLE WATER SUPPLY	1,190,000.00			PREPARATION		
922	PW	2015	PANGASINAN	BURGOS		REHABILITATION AND EXPANSION OF WATER WORKSYSTEM	1,000,000.00			APPROVAL		Awaiting Liquidation report of 2014 BUB project
923	PW	2015	PANGASINAN	DASOL		CONSTRUCTION OF LEVEL II WATER SYSTEM	1,500,000.00			PREPARATION		
924	PW	2015	PANGASINAN	DASOL		EXPANSION OF PIPELINES (SALINTUBIG)	1,000,000.00			PREPARATION		
925	PW	2015	PANGASINAN	INFANTA		SALINTUBIG LEVEL III EXPANSION OF THE (IWWW) INFANTA WATER WORKS SYSTEM MAIN DISTRIBUTION LINE 2"O BLUE PIPE @ BRGY. BAYAMBANG	1,600,000.00			APPROVAL		
926	PW	2015	PANGASINAN	MABINI		PROVISION OF POTABLE WATER SUPPLY/ ESTABLISHMENT OF MABINI WATER DISTRICT (PHASE 2)	12,500,000.00			PREPARATION		



**Project Status as of : August 26, 2015**

SN	IP	YEAR	PROVINCE	CITY / MUN	BARANGAY	PROJECT NAME	ALLOCATION	UTILIZATION COST	AMOUNT DISBURSED	STATUS	START DATE OF THE ACTIVITY	%Accomplished
927	PW	2015	PANGASINAN	MALASIQUI		SAGANA AT LIGTAS NA TUBIG SA LAHAT (SALINTUBIG) PROVISION	2,080,000.00			PREPARATION	Submitted partial documents at RO level	
928	PW	2015	PANGASINAN	MAPANDAN		DRILLING OF DEEPWHEELS (POTABLE WATER)	476,000.00			PREPARATION	Submitted partial documents at RO level	
929	PW	2015	PANGASINAN	NATIVIDAD		PROVISION OF POTABLE WATER SUPPLY	1,000,000.00			PREPARATION		
930	PW	2015	PANGASINAN	NATIVIDAD		PROVISION OF POTABLE WATER SUPPLY	3,824,000.00			PREPARATION		
931	PW	2015	PANGASINAN	POZORRUBIO		CONSTRUCTION OF <b>LEVEL II</b> POTABLE WATER SOURCE	2,500,000.00			PREPARATION	Submitted partial documents at RO level	
932	PW	2015	PANGASINAN	SISON		PROVISION OF POTABLE WATER SUPPLY (SALINTUBIG)	8,230,000.00			PREPARATION	Submitted partial documents at RO level	