

PROJECT TITLE	PROVINCE	CITY/ MUNICIPALITY	FUNDING YEAR	TYPE OF PROJECT	PROCUREMENT TYPE	BENEFICIARIES	STATUS	IMPLEMENTATION INFORMATION					ACCOMPLISHMENT	
								NATIONAL SUBSIDY (Original Allocation)	LGU COUNTERPART (Original Allocation)	TOTAL PROJECT COST	IMPLEMENTING UNIT	MOI	TOTAL ACCOMPLISHMENT	DATE
Concreted 200mts road	ILOCOS SUR	BANTAY	2014	ROADS AND BRIDGES	Infrastructure	497 HH	COMPLETED	425,000.00		0 850,000.00	Municipal LGU	Contract		
Concreted road project	ILOCOS SUR	TAGUDIN	2014	ROADS AND BRIDGES	Infrastructure	429 HH	COMPLETED	300,000.00	45,000.00	345,000.00	Municipal LGU	Contract	100	2020-12-18
Construction of (0.218x3m)	ILOCOS SUR	TAGUDIN	2014	ROADS AND BRIDGES	Infrastructure	385 HH	COMPLETED	469,000.00	70,350.00	539,350.00	Municipal LGU	Contract	100	2020-12-18
Construction of (0.168x4m)	LA UNION	ARINGAY	2014	ROADS AND BRIDGES	Infrastructure	212 HH	COMPLETED	765,900.12		0 765,900.12	Municipal LGU	Contract	100	2020-12-18
	LA UNION	ARINGAY	2014	ROADS AND BRIDGES	Infrastructure	508 HH	COMPLETED	1,094,063.88		0 1,094,063.88	Municipal LGU	Contract	100	2020-12-18
	LA UNION	BAGULIN	2014	ROADS AND BRIDGES	Infrastructure	86 HH	COMPLETED	367,500.00	36,750.00	404,250.00	Municipal LGU	Contract	100	2020-12-18
	LA UNION	BAGULIN	2014	ROADS AND BRIDGES	Infrastructure	142 HH	COMPLETED	367,500.00	36,750.00	404,250.00	Municipal LGU	Contract	100	2020-12-18
174.5m road project	LA UNION	BAGULIN	2014	ROADS AND BRIDGES	Infrastructure	242 HH	COMPLETED	400,000.00	40,000.00	440,000.00	Municipal LGU	Contract	100	2020-12-18
654m road project	LA UNION	BAGULIN	2014	ROADS AND BRIDGES	Infrastructure	263 HH	COMPLETED	1,500,000.00	150,000.00	1,649,999.96	Municipal LGU	Contract	100	2020-12-18
654m road project	LA UNION	BAGULIN	2014	ROADS AND BRIDGES	Infrastructure	219 HH	COMPLETED	1,500,000.00	150,000.00	1,650,000.00	Municipal LGU	Contract	100	2020-12-18
654m road project	LA UNION	BAGULIN	2014	ROADS AND BRIDGES	Infrastructure	370 HH	COMPLETED	1,500,000.00	150,000.00	1,650,000.00	Municipal LGU	Contract	100	2020-12-18
	LA UNION	BALAOAN	2014	ROADS AND BRIDGES	Infrastructure	206 HH	COMPLETED	887,250.00		0 887,250.00	Municipal LGU	Contract	100	2020-12-18
	LA UNION	BALAOAN	2014	ROADS AND BRIDGES	Infrastructure	213 HH	COMPLETED	887,250.00		0 887,250.00	Municipal LGU	Contract	100	2020-12-18
500m road project in Canaraan, San Cornelio	LA UNION	CABA	2014	ROADS AND BRIDGES	Infrastructure	350 HH	COMPLETED	500,000.00	50,000.00	550,000.00	Municipal LGU	Contract	100	2015-01-22
500m road project in Brgy. Liguicia	LA UNION	CABA	2014	ROADS AND BRIDGES	Infrastructure	231 HH	COMPLETED	500,000.00	50,000.00	550,000.00	Municipal LGU	Contract	100	2015-01-22
1000m road project in Canubat, San Jose	LA UNION	CABA	2014	ROADS AND BRIDGES	Infrastructure	1518 HH	COMPLETED	1,025,000.00	102,500.00	1,127,500.00	Municipal LGU	Contract	100	2015-01-15
Rehabilitation of 800m road in Brgy. Liguicia	LA UNION	CABA	2014	ROADS AND BRIDGES	Infrastructure	231 HH	COMPLETED	1,500,000.00	150,000.00	1,650,000.00	Municipal LGU	Contract	100	2015-01-13
240m road project	PANGASINAN	ASINGAN	2014	ROADS AND BRIDGES	Infrastructure	778 HH	COMPLETED	1,270,000.00	127,000.00	1,397,000.00	Municipal LGU	Contract	100	2015-05-11
Maintenance of 1.5km roadline to Masidem fishport	PANGASINAN	BANI	2014	ROADS AND BRIDGES	Infrastructure	1518 HH	COMPLETED	1,500,000.00		0 1,500,000.00	Municipal LGU	Contract	100	2014-10-18
Concreting of 154m road in Ketegan	PANGASINAN	BAUTISTA	2014	ROADS AND BRIDGES	Infrastructure	226 HH	COMPLETED	1,000,000.00	112,000.00	1,112,000.00	Municipal LGU	Contract	100	2014-12-11
Concreting of 154m road in Artacho	PANGASINAN	BAUTISTA	2014	ROADS AND BRIDGES	Infrastructure	975 HH	COMPLETED	1,000,000.00	112,000.00	1,112,000.00	Municipal LGU	Contract	100	2014-12-11
Concreting of 154m road in Villanueva	PANGASINAN	BAUTISTA	2014	ROADS AND BRIDGES	Infrastructure	471 HH	COMPLETED	1,000,000.00	112,000.00	1,112,000.00	Municipal LGU	Contract	100	2014-12-11
Concreting of 154m road in Pogo	PANGASINAN	BAUTISTA	2014	ROADS AND BRIDGES	Infrastructure	369 HH	COMPLETED	1,000,000.00	112,000.00	1,112,000.00	Municipal LGU	Contract	100	2016-03-16
Concreting of 154m road in Nibalw Norte	PANGASINAN	BAUTISTA	2014	ROADS AND BRIDGES	Infrastructure	410 HH	COMPLETED	1,000,000.00	112,000.00	1,112,000.00	Municipal LGU	Contract	100	2014-12-11
Concreting of Cili-Vacante road	PANGASINAN	BINALONAN	2014	ROADS AND BRIDGES	Infrastructure	731 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Contract	100	2015-03-31
Concreting of Dumayat-Cili road	PANGASINAN	BINALONAN	2014	ROADS AND BRIDGES	Infrastructure	661 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Contract	100	2015-03-31
Concreting of Pasileng Sur road	PANGASINAN	BINALONAN	2014	ROADS AND BRIDGES	Infrastructure	259 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Contract	100	2015-03-31
Concreting of San Pablo road	PANGASINAN	BINALONAN	2014	ROADS AND BRIDGES	Infrastructure	312 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Contract	100	2015-03-31
Concreting of Caniogan-Dumayat road	PANGASINAN	BINALONAN	2014	ROADS AND BRIDGES	Infrastructure	769 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Contract	100	2015-03-31
Concreting of San Felipe Central road	PANGASINAN	BINALONAN	2014	ROADS AND BRIDGES	Infrastructure	422 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Contract	100	2015-03-31
545m x .15m x 3m Pallas/Aliposet road project	PANGASINAN	BINMALEY	2014	ROADS AND BRIDGES	Infrastructure	383 HH	COMPLETED	1,800,000.00		0 1,800,000.00	Municipal LGU	Contract	100	2015-05-20
400m road project	PANGASINAN	BOLINAO	2014	ROADS AND BRIDGES	Infrastructure	8 HH	COMPLETED	180,000.00		0 180,000.00	Municipal LGU	Contract	100	2014-12-18
Concreted part of Brgy. Binalay road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	246 HH	COMPLETED	310,500.00	34,500.00	345,000.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Goliman road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	273 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Bobon road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	191 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Caoayan Bogotong Sagor road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	561 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Bogtong road going to Brgy Pasima	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure		COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Balite road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	196 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Butao Sagor road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	204 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Bolait road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	508 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Palong road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	437 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Nalsian Norte road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	590 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Nancapian road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	245 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Gatang road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	296 HH	COMPLETED	310,500.00	34,500.00	345,000.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Waig road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	175 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Potiocan road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	317 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Payar road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	277 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Malimpec road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	461 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Bakitw road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	423 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Tobor road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	406 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Gomez road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	228 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Poblacion road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	1568 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Abonagan road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	276 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Calbug road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	279 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Pacuan road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	128 HH	COMPLETED	310,500.00	34,500.00	345,000.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Lepa-Amacalan road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	3384 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Lokeb Sur road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	299 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Tabo Sili road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	258 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Abonan Norte road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	375 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Manggan Dampay road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	264 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Concreted part of Brgy. Alacan road	PANGASINAN	MALASIQUI	2014	ROADS AND BRIDGES	Infrastructure	371 HH	COMPLETED	450,225.00	50,225.00	500,250.00	Municipal LGU	Contract	100	2016-03-10
Rehabilitation of Lipit Norte road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	430 HH	COMPLETED	425,000.00	75,000.00	500,000.00	Municipal LGU	Contract	100	2014-12-25
Rehabilitation of Cabanbanan road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	770 HH	COMPLETED	425,000.00	75,000.00	500,000.00	Municipal LGU	Contract	100	2014-12-26
Rehabilitation of Sta. Ines road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	336 HH	COMPLETED	425,000.00	75,000.00	500,000.00	Municipal LGU	Admin	100	2014-12-26
Rehabilitation of Sapang road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	461 HH	COMPLETED	425,000.00	75,000.00	500,000.00	Municipal LGU	Contract	100	2014-12-26
Rehabilitation of Pugaro road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	864 HH	COMPLETED	850,000.00	150,000.00	1,000,000.00	Municipal LGU	Contract	100	2014-12-26

Rehabilitation of Lipit Sur road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	576 HH	COMPLETED	850,000.00	150,000.00	1,000,000.00	Municipal LGU	Contract	100	2014-12-26
Rehabilitation of Baritao road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	1066 HH	COMPLETED	850,000.00	150,000.00	1,000,000.00	Municipal LGU	Contract	100	2014-12-26
Rehabilitation of Babasit road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	1066 HH	COMPLETED	850,000.00	150,000.00	1,000,000.00	Municipal LGU	Contract	100	2014-12-26
Rehabilitation of Oraan west road	PANGASINAN	MANAOAG	2014	ROADS AND BRIDGES	Infrastructure	296 HH	COMPLETED	850,000.00	150,000.00	1,000,000.00	Municipal LGU	Contract	100	2014-12-26
Regraveling of 200m road project	PANGASINAN	MANGALDAN	2014	ROADS AND BRIDGES	Infrastructure	0	CANCELLED	540,000.00		0	0	Municipal LGU	Contract	
Concreted 260m paved road in Cacaoiten-Cabaluyan 1st	PANGASINAN	MANGATAREM	2014	ROADS AND BRIDGES	Infrastructure	232 HH	COMPLETED	900,000.00	100,000.00	1,000,000.00	Municipal LGU	Contract	100	2015-12-18
Concreted 260m paved road in Andangin-Caburuan-Lawak Langka	PANGASINAN	MANGATAREM	2014	ROADS AND BRIDGES	Infrastructure	466 HH	COMPLETED	900,000.00	100,000.00	1,000,000.00	Municipal LGU	Contract	100	2015-12-18
Concreted 260m paved road in Pogon Aniat-Dorongan Sawat	PANGASINAN	MANGATAREM	2014	ROADS AND BRIDGES	Infrastructure	401 HH	COMPLETED	900,000.00	100,000.00	1,000,000.00	Municipal LGU	Contract	100	2015-12-18
Concreted 260m paved road in Dorongan Sawat-Salavante	PANGASINAN	MANGATAREM	2014	ROADS AND BRIDGES	Infrastructure	493 HH	COMPLETED	900,000.00	100,000.00	1,000,000.00	Municipal LGU	Contract	100	2015-12-18
Concreted 260m paved road in Bogtong Silag-Sitio Dorongan Vergara	PANGASINAN	MANGATAREM	2014	ROADS AND BRIDGES	Infrastructure	332 HH	COMPLETED	900,000.00	100,000.00	1,000,000.00	Municipal LGU	Contract	100	2020-12-18
Concreted 260m paved road in Ponglo Baleg-Bantay	PANGASINAN	MANGATAREM	2014	ROADS AND BRIDGES	Infrastructure	197 HH	COMPLETED	900,000.00	100,000.00	1,000,000.00	Municipal LGU	Contract	100	2014-12-18
Concreted 260m paved road in Pampano	PANGASINAN	MANGATAREM	2014	ROADS AND BRIDGES	Infrastructure	432 HH	COMPLETED	900,000.00	100,000.00	1,000,000.00	Municipal LGU	Contract	100	2014-12-18
Construction of Amagbagan road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	479 HH	COMPLETED	500,000.00	60,000.00	560,000.00	Municipal LGU	Contract	100	2015-02-27
Construction of Poblacion District road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	495 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-02-21
Construction of Rosario road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	975 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-04-11
Construction of Talogtof road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	399 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-02-28
Construction of Dilan road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	736 HH	COMPLETED	500,000.00	120,000.00	620,000.00	Municipal LGU	Contract	100	2015-02-24
Construction of Nantangalan road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	300 HH	COMPLETED	500,000.00	60,000.00	560,000.00	Municipal LGU	Contract	100	2015-02-06
Construction of Buneq road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	346 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-02-02
Construction of Dion Benito road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	281 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-01-28
Construction of Imabalabalong road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	420 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-03-03
Construction of Pangman road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	435 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-02-28
Construction of Manaol road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	290 HH	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-01-26
Construction of Nama road	PANGASINAN	POZORRUBIO	2014	ROADS AND BRIDGES	Infrastructure	562 hh	COMPLETED	1,000,000.00	120,000.00	1,120,000.00	Municipal LGU	Contract	100	2015-03-08
Concreting of Rizal road	PANGASINAN	ROSALES	2014	ROADS AND BRIDGES	Infrastructure	254 HH	COMPLETED	500,000.00	50,000.00	550,000.00	Municipal LGU	Contract	100	2014-12-15
Concreting of San Isidro road	PANGASINAN	ROSALES	2014	ROADS AND BRIDGES	Infrastructure	261 HH	COMPLETED	500,000.00	50,000.00	550,000.00	Municipal LGU	Contract	100	2014-12-15
Concreting of Calantuan road	PANGASINAN	ROSALES	2014	ROADS AND BRIDGES	Infrastructure	240 HH	COMPLETED	1,200,000.00	120,000.00	1,200,000.00	Municipal LGU	Contract	100	2014-12-15
Concreting of 500m road in Brgy. Casibong	PANGASINAN	SAN JACINTO	2014	ROADS AND BRIDGES	Infrastructure	448 HH	COMPLETED	900,000.00		0 900,000.00	Municipal LGU	Contract	100	2015-08-31
Concreting of 500m road in Brgy. Labney	PANGASINAN	SAN JACINTO	2014	ROADS AND BRIDGES	Infrastructure	384 HH	COMPLETED	990,000.00		0 990,000.00	Municipal LGU	Contract	100	2015-08-18
400 meters x 4.00 PCPC concreting of road project	PANGASINAN	VILLASIS	2014	ROADS AND BRIDGES	Infrastructure	229 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Admin	100	2015-03-02
800 meters x 4.00 PCPC concreting of road project	PANGASINAN	VILLASIS	2014	ROADS AND BRIDGES	Infrastructure	969 HH	COMPLETED	1,000,000.00	100,000.00	1,100,000.00	Municipal LGU	Admin	100	2015-02-28
Potable Water System Devt. (level 2 ; Camanga), Potable Water System Devt. (level 2 ; Turod)	ILOCOS NORTE	BADOC	2014	WATER SYSTEM	Infrastructure	127 HOUSEHOLDS	COMPLETED	2,132,600.00		0 2,050,749.00	Municipal LGU	Contract	100	2015-09-01
Provision of Potable Water Supply	ILOCOS SUR	CITY OF CANDON	2014	WATER SYSTEM	Infrastructure	181 HOUSEHOLDS	COMPLETED	5,400,000.00		0 5,400,000.00	City LGU	Contract		
Provision of Potable Water Supply	ILOCOS SUR	SANTA CRUZ	2014	WATER SYSTEM	Infrastructure	153 HOUSEHOLDS	COMPLETED	2,805,000.00	495,000.00	3,300,000.00	Municipal LGU	Contract	100	2015-08-10
SALINTUBIG PROJECT (Construction of Level II water system)	ILOCOS SUR	SANTA LUCIA	2014	WATER SYSTEM	Infrastructure	113 HOUSEHOLDS	COMPLETED	3,108,756.00		0 3,108,756.00	Municipal LGU	Contract		
Provision of Potable Water Supply/SALINTUBIG Program (Rehabilitation, construction of water system)	ILOCOS SUR	SUYO	2014	WATER SYSTEM	Infrastructure	180 HOUSEHOLDS	COMPLETED	2,397,523.00		0 2,397,523.00	Municipal LGU	Contract	100	2015-05-11
Provision of Potable Water Supply	ILOCOS SUR	TAGUDIN	2014	WATER SYSTEM	Infrastructure	210 HOUSEHOLDS	COMPLETED	1,435,700.00		0 1,435,700.00	Municipal LGU	Contract		
Provision of Potable Water Supply 3(Level 2) & 3(Level I) Water Supply)	LA UNION	ARINGAY	2014	WATER SYSTEM	Infrastructure	597 HOUSEHOLDS	COMPLETED	6,540,036.00		0 6,531,307.60	Municipal LGU	Contract	100	2020-12-18
Provision of Potable Water Supply	LA UNION	LUNA	2014	WATER SYSTEM	Infrastructure	120 HOUSEHOLDS	COMPLETED	500,000.00		0 500,000.00	Municipal LGU	Contract	100	2020-12-18
Provision of Potable Water Supply	LA UNION	NAGUILIAN	2014	WATER SYSTEM	Infrastructure	378 HOUSEHOLDS	COMPLETED	1,100,000.00	165,000.00	1,251,550.00	Municipal LGU	Contract	100	2020-12-18
Construction of Potable Water Supply - Level II	LA UNION	SAN JUAN	2014	WATER SYSTEM	Infrastructure	222 HOUSEHOLDS	COMPLETED	3,000,000.00	450,000.00	3,450,000.00	Municipal LGU	Contract	100	2016-01-15
Construction of Water System Level II	LA UNION	TUBAO	2014	WATER SYSTEM	Infrastructure	120 HOUSEHOLDS	COMPLETED	5,000,000.00	250,000.00	5,250,000.00	Municipal LGU	Contract	100	2015-03-06
Improvement of Municipal Water System (Agno Constituents)	PANGASINAN	AGNO	2014	WATER SYSTEM	Infrastructure	890 HOUSEHOLDS	COMPLETED	5,100,000.00	900,000.00	6,000,000.00	Municipal LGU	Contract	100	2016-01-29
Spring Water Source Development at Barangay Manlocboc Spring	PANGASINAN	AGUILAR	2014	WATER SYSTEM	Infrastructure	2290 HOUSEHOLDS	COMPLETED	10,600,000.00	1,600,000.00	12,200,000.00	Municipal LGU	Contract	100	2014-12-15
Construction of Level II Water System (1 unit)	PANGASINAN	ALCALA	2014	WATER SYSTEM	Infrastructure	1595 HOUSEHOLDS	COMPLETED	3,000,000.00	300,000.00	3,000,000.00	Municipal LGU	Contract	100	2016-03-08
The expansion/upgrading of Anda Water Works System includes the purchase of lot with abundant	PANGASINAN	ANDA	2014	WATER SYSTEM	Infrastructure	488 HOUSEHOLDS	COMPLETED	3,740,000.00	860,000.00	4,600,000.00	Municipal LGU	Contract	100	2017-03-21
Potable Water Supply System	PANGASINAN	BALUNGAO	2014	WATER SYSTEM	Infrastructure	227 HOUSEHOLDS	COMPLETED	3,000,000.00	150,000.00	3,150,000.00	Municipal LGU	Contract	100	2015-07-21
CONSTRUCTION OF LEVEL II BANOG SUR-SAN VICENTE WATER SYSTEM	PANGASINAN	BANI	2014	WATER SYSTEM	Infrastructure	321 HOUSEHOLDS	COMPLETED	2,000,000.00	300,000.00	2,300,000.00	Municipal LGU	Contract	100	2016-12-21
Provision of Potable Water	PANGASINAN	BAYAMBANG	2014	WATER SYSTEM	Infrastructure	100 HOUSEHOLDS	COMPLETED	434,782.70	65,217.30	434,782.70	Municipal LGU	Contract	100	2015-03-11
Level II water system (phase I) 1 unit level II Spring Development	PANGASINAN	BOLINAO	2014	WATER SYSTEM	Infrastructure	150 HOUSEHOLDS	COMPLETED	425,000.00	75,000.00	500,000.00	Municipal LGU	Contract	100	2016-02-03
Rehabilitation works of Bugallon Level II Water Supply System	PANGASINAN	BUGALLON	2014	WATER SYSTEM	Infrastructure	988 HOUSEHOLDS	COMPLETED	5,000,000.00	750,000.00	5,750,000.00	Municipal LGU	Contract	100	2015-10-19
DRILLING AND INSTALLATION OF 20 UNITS BABY ARTESIAN WELL	PANGASINAN	BURGOS	2014	WATER SYSTEM	Infrastructure	300 HOUSEHOLDS	COMPLETED	1,995,000.00	99,750.00	2,094,750.00	Municipal LGU	Admin	100	2015-06-15
Construction of Level I Water Supply System	PANGASINAN	DASOL	2014	WATER SYSTEM	Infrastructure	897 HOUSEHOLDS	COMPLETED	3,750,412.50	4,409,764.88	8,160,177.38	Municipal LGU	Contract	100	2016-11-17
Provision of Potable Water Supply/Establishment of Mabini Water District (1 centralized water system)	PANGASINAN	LINGAYEN (Capital)	2014	WATER SYSTEM	Infrastructure	1094 HOUSEHOLDS	COMPLETED	1,158,200.00	173,730.00	1,331,930.00	Municipal LGU	Contract	100	2015-10-20
Installation of potable water supply (Drilling of 40 units Deep Well)	PANGASINAN	MABINI	2014	WATER SYSTEM	Infrastructure	1104 HOUSEHOLDS	COMPLETED	14,500,000.00	2,175,000.00	16,675,000.00	Municipal LGU	Contract	100	2015-11-08
Installation of Artesian Well for Potable Water	PANGASINAN	MALASIQUI	2014	WATER SYSTEM	Infrastructure	496 HOUSEHOLDS	COMPLETED	2,792,250.00	492,750.00	3,285,000.00	Municipal LGU	Contract	100	2016-09-12
Installation of Deep well Level I Water Supply	PANGASINAN	CITY OF SAN	2014	WATER SYSTEM	Infrastructure	860 HOUSEHOLDS	COMPLETED	3,200,000.00	800,000.00	4,000,000.00	City LGU	Contract	100	2020-09-24
Provision of potable water (15 barangays)	PANGASINAN	SAN FABIAN	2014	WATER SYSTEM	Infrastructure	400 HOUSEHOLDS	COMPLETED	1,000,000.00	150,000.00	1,150,000.00	Municipal LGU	Contract	100	2015-04-02
Provision Of Potable Water System	PANGASINAN	SANTA BARBARA	2014	WATER SYSTEM	Infrastructure	288 HOUSEHOLDS	COMPLETED	680,000.00	120,000.00	800,000.00	Municipal LGU	Contract	100	2015-08-05
Expansion of Water Supply System	PANGASINAN	UMINGAN	2014	WATER SYSTEM	Infrastructure	1338 HOUSEHOLDS	COMPLETED	3,967,000.00		0 3,967,000.00	Municipal LGU	Contract	100	2015-11-05
Provision of Potable Water System for Oltama, Sungcong, Caburuan, Catablan	PANGASINAN	URBIZTONDO	2014	WATER SYSTEM	Infrastructure	1175 HOUSEHOLDS	COMPLETED	3,000,000.00		0 3,000,000.00	Municipal LGU	Contract	100	2014-10-24
Installation of Potable Drinking Water-SALINTUBIG	PANGASINAN	CITY OF URDANETA	2014	WATER SYSTEM	Infrastructure	369 HOUSEHOLDS	COMPLETED	3,000,000.00	600,000.00	3,600,000.00	City LGU	Contract		
Construction of Dulaao-Alaska Potable Water System	PANGASINAN	LAOAC	2014	WATER SYSTEM	Infrastructure	350 HOUSEHOLDS	COMPLETED	712,500.00	52,785.60	765,285.60	Municipal LGU	Contract	100	2015-08-06
Construction of Level II Water Supply System	LA UNION	ARINGAY	2014	WATER SYSTEM	Infrastructure	796 HOUSEHOLDS	COMPLETED	8,000,000.00		0 8,000,000.00	Municipal LGU	Contract	100	2020-12-18
Construction of Level II Water Supply System	LA UNION	BAGULIN	2014	WATER SYSTEM	Infrastructure	735 HOUSEHOLDS	COMPLETED	9,000,000.00		0 9,000,000.00	Municipal LGU	Contract	100	2020-12-18
Construction of Level II Water System in Barangay Sta. Monica,	LA UNION	BAUANG	2014	WATER SYSTEM	Infrastructure	914 HOUSEHOLDS	COMPLETED	2,000,000.00		0 2,000,000.00	Municipal LGU	Contract	100	2017-07-10
Construction of Potable Water Supply	PANGASINAN	SANTA BARBARA	2014	WATER SYSTEM	Infrastructure	1175 HOUSEHOLDS	COMPLETED	2,000,000.00	400,000.00	2,400,000.00	Municipal LGU	Contract	100	2016-07-15
Lawak Potable Water System (Phase 1)	PANGASINAN	TAYUG	2014	WATER SYSTEM	Infrastructure	610 HOUSEHOLDS	COMPLETED	2,000,000.00		0 2,000,000.00	Municipal LGU	Contract		
Rehabilitation plus Improvement at Vintar-Pallas-Piddig, Brgy. Tangaoan	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	549558 Population	COMPLETED	589,156.92		0 589,156.92	Province			
Preventive Works at Badoc-Nagrebcan Provl. Road	ILOCOS NORTE													

Rehabilitation and Improvement of Batac-Pinili Provincial Road	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	70274 Population	COMPLETED	1,649,288.64		0	1,649,288.64	Province		
Preventive Works at Bacarra-Tadao Provl. Road, Brgy. Sta Catalina	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	34667 Population	COMPLETED	270,473.93		0	270,473.93	Province		
Preventive Works at Sta. Rosa-Pandan-Parir Provl. Road	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	1945 Population	COMPLETED	1,976,562.55		0	1,976,562.55	Province		
Preventive Works at Bacarra-Tadao Provl. Road, Brgy. Sta Matilde	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	32399 Population	COMPLETED	521,164.18		0	521,164.18	Province		
Drainage Improvement at Alay-labut-Turod-Caraitan Provl. Road, Badoc	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	3378 Population	COMPLETED	518,514.03		0	518,514.03	Province		
Preventive Works at Solsona-Bagbago-Baresbes-Provl. Road, Brgy. Baresbes	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	3012 Population	COMPLETED	160,946.80		0	160,946.80	Province		
Drainage Improvement at Brgy. Manarang, Vintar	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	676 Population	COMPLETED	693,849.89		0	693,849.89	Province		
Drainage Improvement at Pugaoan-Madupayas-Camanga-Liliputen Provl. Road	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	2943 Population	COMPLETED	287,018.35		0	287,018.35	Province		
Concrete Reblocking at Maoini-Pagudpud-Baduang Provl. Road, Brgy. 2	ILOCOS NORTE		2014	ROADS AND BRIDGES	Infrastructure	2992 Population	COMPLETED	2,261,374.95		0	2,261,374.95	Province		100 2015-06-09
Pavement Resurfacing at Taft St. (from Dewey St. to Washington St.)	ILOCOS NORTE	CITY OF BATAC	2014	ROADS AND BRIDGES	Infrastructure	53542 Population	COMPLETED	2,159,144.32		0	2,159,144.32	City LGU	Contract	100 2014-12-05
Pavement Resurfacing at Taft St. (from Dewey St. to Marcos Avenue)	ILOCOS NORTE	CITY OF BATAC	2014	ROADS AND BRIDGES	Infrastructure	53542 Population	COMPLETED	2,708,114.82		0	2,708,114.82	City LGU	Contract	100 2014-12-08
Drainage Improvement (drainage canal)/Drainage Improvement (curb and gutter) at Dewey St. (from	ILOCOS NORTE	CITY OF BATAC	2014	ROADS AND BRIDGES	Infrastructure	53542 Population	COMPLETED	1,076,639.30		0	1,076,639.30	City LGU	Admin	100 2015-04-30
Drainage Improvement (drainage canal - both sides)/Drainage Improvement (curb and gutter - both	ILOCOS NORTE	CITY OF BATAC	2014	ROADS AND BRIDGES	Infrastructure	53542 Population	COMPLETED	1,690,156.56		0	1,690,156.56	City LGU	Admin	100 2015-05-13
Concrete Reblocking at Along Cavit-Gabu Norte Road	ILOCOS NORTE	CITY OF LAOAG	2014	ROADS AND BRIDGES	Infrastructure	3001 Population	COMPLETED	748,421.00		0	748,421.00	City LGU	Contract	100 2012-06-21
Concrete Reblocking at Along San Mateo-Lataag-Bacsil Road	ILOCOS NORTE	CITY OF LAOAG	2014	ROADS AND BRIDGES	Infrastructure	2382 Population	COMPLETED	3,273,663.00		0	3,273,663.00	City LGU	Contract	100 2012-06-21
Pavement Resurfacing at Along Beddeng-Naguilan-Nagsangalan Road	ILOCOS SUR		2014	ROADS AND BRIDGES	Infrastructure	3161 Population	COMPLETED	7,120,203.91		0	7,120,203.91	Province		
Rehabilitation at Abaya St., San Jose & Dario St. San Antonio	ILOCOS SUR	CITY OF CANDON	2014	ROADS AND BRIDGES	Infrastructure	2970 Population	COMPLETED	993,856.53		0	993,856.53	City LGU	Contract	
Drainage Improvement at Mena Crisologo St., Vigan City	ILOCOS SUR	CITY OF VIGAN	2014	ROADS AND BRIDGES	Infrastructure	49747 Population	COMPLETED	1,298,384.64		0	1,298,384.64	City LGU	Contract	100 2014-12-11
Rehabilitation at Cadumani-an-Inabaan Dagupan Road	LA UNION		2014	ROADS AND BRIDGES	Infrastructure	2802 Population	COMPLETED	1,000,000.00	81,580.82	1,081,580.82	Province	Contract	100 2020-12-18	
Safety Projects at San Vicente Catbangan Road (Mabini Street)	LA UNION		2014	ROADS AND BRIDGES	Infrastructure	12264 Population	COMPLETED	2,000,000.00	169,900.86	2,169,900.86	Province	Contract	100 2020-12-18	
Drainage Improvement at Pagdalagan-Bungro-Tanquigan Road	LA UNION		2014	ROADS AND BRIDGES	Infrastructure	4673 Population	COMPLETED	4,737,662.00	294,511.53	5,032,173.53	Province	Contract	100 2020-12-18	
Rehabilitation at Ortega St.	LA UNION		2014	ROADS AND BRIDGES	Infrastructure	873 Population	COMPLETED	1,693,687.50	111,054.39	1,804,741.89	Province	Contract	100 2020-12-18	
Rehabilitation/Drainage Improvement at Pagdalagan-Bungro-Tanquigan Road	LA UNION		2014	ROADS AND BRIDGES	Infrastructure	4673 Population	COMPLETED	6,043,974.50	366,093.45	6,410,067.95	Province	Contract	100 2020-12-18	
Drainage Improvement at Doña Paca, Casuga & P. Burgos St.	LA UNION	CITY OF SAN	2014	ROADS AND BRIDGES	Infrastructure	114363 Population	COMPLETED	1,695,304.00		0	1,695,304.00	City LGU	Contract	100 2015-05-25
Pavement Maintenance/Shoulder Maintenance/Pavement Resurfacing Along Bayambang-Urbiztondo	PANGASINAN		2014	ROADS AND BRIDGES	Infrastructure	50183 Population	COMPLETED	7,667,600.00	1,364,197.94	9,031,797.94	Province	Admin		
Pavement Maintenance/Shoulder Maintenance/Pavement Resurfacing Along Rajal-Esmeralda Road	PANGASINAN		2014	ROADS AND BRIDGES	Infrastructure	4212 Population	COMPLETED	7,517,800.00	1,409,370.67	8,927,170.67	Province	Admin		
Pavement Maintenance/Shoulder Maintenance/Pavement Resurfacing Along Libsong-San Joaquin Road	PANGASINAN		2014	ROADS AND BRIDGES	Infrastructure	2496 Population	COMPLETED	5,640,000.00	1,110,108.26	6,750,108.26	Provincial LGU	Contract		
Concrete Reblocking at V. Ungson St. (portion) Poblacion	PANGASINAN	CITY OF ALAMINOS	2014	ROADS AND BRIDGES	Infrastructure	10065 Population	COMPLETED	1,047,003.52		0	1,047,003.52	City LGU	Contract	100 2014-12-29
Rehabilitation plus Improvement at Reyes St. Brgy. 1, Dagupan City	PANGASINAN	CITY OF DAGUPAN	2014	ROADS AND BRIDGES	Infrastructure	673 Population	COMPLETED	2,287,558.63		0	2,287,558.63	Province		
Pavement Resurfacing at Aponit-Tamayo Road	PANGASINAN	CITY OF SAN	2014	ROADS AND BRIDGES	Infrastructure	4923 Population	COMPLETED	4,643,058.00		0	4,643,058.00	City LGU	Contract	100 2014-11-04
	PANGASINAN	CITY OF URDANETA	2014	ROADS AND BRIDGES	Infrastructure	6893 Population	COMPLETED	1,550,733.00		0	1,550,733.00	City LGU	Contract	100 2015-10-01