

								IMPLEMENTATION INFORMATION					ACCOMPLISHMENT	
PROJECT TITLE	PROVINCE	CITY/ MUNICIPALITY	FUNDING YEAR	TYPE OF PROJECT	PROCUREMENT TYPE	BENEFICIARIES	STATUS	NATIONAL SUBSIDY (Original Allocation)	LGU COUNTERPART (Original Allocation)	TOTAL PROJECT COST	IMPLEMENTING UNIT	MOI	TOTAL ACCOMPLISHMENT	DATE
CONSTRUCTION OF SANITARY LANDFILL IN BRGY. ADAMS	ILOCOS NORTE	ADAMS	2020	ENVIRONMENTAL	Infrastructure	1782	COMPLETED	2,000,000.00		0 1,998,637.49	Municipal LGU	Contract	100	2021-12-31
CONSTRUCTION OF FLOOD CONTROL IN BRGY. 34 CABARUAN	ILOCOS NORTE	BACARRA	2020	FLOOD CONTROL	Infrastructure	200	COMPLETED	4,000,000.00		0 3,992,901.90	Municipal LGU	Contract	100	2021-02-04
CONSTRUCTION OF GABION TYPE FLOOD CONTROL IN SITIO TIBTIBAK, BRGY. VIRBIRA	ILOCOS NORTE	CARASI	2020	FLOOD CONTROL	Infrastructure	663	COMPLETED	9,264,000.00	500,000.00	0 7,664,000.00	Municipal LGU	Contract	100	2021-09-21
CONSTRUCTION OF SANITARY LANDFILL WITH MRF IN BRGY. #22 DILANIS	ILOCOS NORTE	PASUQUIN	2020	ENVIRONMENTAL	Infrastructure	300	COMPLETED	12,109,000.00		0 12,078,959.88	Municipal LGU	Contract	100	2021-04-26
CONSTRUCTION OF INTEGRATED DRAINAGE SYSTEM ALONG NALUNDASAN ROAD IN BRGYS 12, 13 AND	ILOCOS NORTE	SAN NICOLAS	2020	FLOOD CONTROL	Infrastructure	249	COMPLETED	7,983,000.00		0 7,948,133.07	Municipal LGU	Contract	100	2021-08-24
CONSTRUCTION OF SMALL WATER RESERVOIR WITH IRRIGATION CANAL IN BRGY. 11 STA. ROSA	ILOCOS NORTE	SARRAT	2020	OTHER INFRASTRUCTURE	Infrastructure	200	COMPLETED	11,623,000.00	180,749.74	0 11,803,749.74	Municipal LGU	Contract	100	2021-07-05
REHABILITATION/IMPROVEMENT OF EXISTING DRAINAGE SYSTEM IN SITIO 4, BRGY. JUAN, SOLSONA,	ILOCOS NORTE	SOLSONA	2020	FLOOD CONTROL	Infrastructure	300	COMPLETED	2,040,300.00		0 2,033,626.67	Municipal LGU	Contract	100	2021-02-08
CONSTRUCTION OF BOX CULVERTS IN SITIO CORCUERA, BRGY. LAURETA, SOLSONA, ILOCOS NORTE	ILOCOS NORTE	SOLSONA	2020	FLOOD CONTROL	Infrastructure	350	COMPLETED	3,582,700.00		0 3,576,095.65	Municipal LGU	Contract	100	2021-03-08
EXPANSION OF EVACUATION CENTER IN BRGY.#2 SAN NICOLAS	ILOCOS NORTE	VINTAR	2020	EVACUATION CENTER	Infrastructure	300	COMPLETED	6,433,000.00		0 6,430,964.75	Municipal LGU	Contract	100	2021-11-02
CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. MARGAAY	ILOCOS SUR	NARVACAN	2020	MUNICIPAL FACILITIES	Infrastructure	6000	TERMINATED	4,490,000.00		0 4,490,000.00	Municipal LGU	Contract		
CONSTRUCTION OF EVACUATION CENTER IN BRGY. STA. LUCIA	ILOCOS SUR	NARVACAN	2020	EVACUATION CENTER	Infrastructure	20000	COMPLETED	4,490,000.00		0 4,490,000.00	Municipal LGU	Contract	100	2021-12-20
IMPROVEMENT OF PUBLIC PARK IN BRGY. POBLACION NORTE	ILOCOS SUR	SALCEDO	2020	INSTITUTIONAL FACILITY	Infrastructure	11255	COMPLETED	3,870,000.00		0 3,865,217.26	Municipal LGU	Contract	100	2021-11-29
CONSTRUCTION OF SANITARY LANDFILL IN SITIO BIGBIGA, BRGY. SAN NICOLAS	ILOCOS SUR	SAN ESTEBAN	2020	ENVIRONMENTAL	Infrastructure	1235	COMPLETED	5,000,000.00		0 4,999,790.67	Municipal LGU	Contract	100	2021-03-22
CONSTRUCTION OF EVACUATION CENTER IN POBLACION EAST, SAN ILDEFONSO, ILOCOS SUR	ILOCOS SUR	SAN ILDEFONSO	2020	EVACUATION CENTER	Infrastructure	7500	COMPLETED	12,109,000.00		0 12,105,912.73	Municipal LGU	Contract	100	2021-12-01
CONSTRUCTION OF NEW EVACUATION CENTER IN BRGY. POBLACION	ILOCOS SUR	SAN VICENTE	2020	EVACUATION CENTER	Infrastructure	1500	COMPLETED	11,623,000.00		0 11,623,000.00	Municipal LGU	Contract	100	2021-08-30
CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. SUBEC	ILOCOS SUR	SANTA CATALINA	2020	MUNICIPAL FACILITIES	Infrastructure	1500	COMPLETED	2,000,000.00	171,802.20	2,171,802.20	Municipal LGU	Contract	100	2021-03-02
CONSTRUCTION OF DRAINAGE CANAL IN BRGYS. CABAROAN, POBLACION, PARATONG AND	ILOCOS SUR	SANTA CATALINA	2020	FLOOD CONTROL	Infrastructure	1450	COMPLETED	9,623,000.00		0 9,612,901.29	Municipal LGU	Contract	100	2021-03-24
CONSTRUCTION OF SEAWALL IN BRGY. BAO-AS	ILOCOS SUR	SANTA LUCIA	2020	FLOOD CONTROL	Infrastructure	469	COMPLETED	3,500,000.00		0 3,498,864.18	Municipal LGU	Contract	100	2021-01-13
CONSTRUCTION OF SEAWALL IN BRGY. NANGALISAN	ILOCOS SUR	SANTA LUCIA	2020	FLOOD CONTROL	Infrastructure	635	COMPLETED	3,000,000.00		0 2,998,815.32	Municipal LGU	Contract	100	2021-04-20
CONSTRUCTION OF 2ND CELL OF SANITARY LANDFILL IN BRGY. BAYBAYABAS	ILOCOS SUR	SANTIAGO	2020	ENVIRONMENTAL	Infrastructure	19381	COMPLETED	8,000,000.00		0 7,996,545.00	Municipal LGU	Contract	100	2021-04-20
CONSTRUCTION OF EVACUATION CENTER IN BRGY. MAMBUG	ILOCOS SUR	SANTIAGO	2020	EVACUATION CENTER	Infrastructure	1500	COMPLETED	3,623,000.00		0 3,620,542.00	Municipal LGU	Contract	100	2021-11-18
CONSTRUCTION OF REINFORCED CONCRETE RETENTION WALL IN BRGY. PARAS	ILOCOS SUR	SANTO DOMINGO	2020	FLOOD CONTROL	Infrastructure	690	COMPLETED	11,623,000.00		0 11,615,012.30	Municipal LGU	Contract	100	2021-03-26
EXPANSION OF EVACUATION CENTER IN BRGY. AGTIPAL	LA UNION	BACNOTAN	2020	EVACUATION CENTER	Infrastructure	350	COMPLETED	5,623,000.00		0 5,612,559.85	Municipal LGU	Contract	100	2021-12-27
CONSTRUCTION OF AMBURAYAN RIVER CONTROL PROJECT, MA. CRISTINA WEST, BANGAR, LA UNION	LA UNION	BANGAR	2020	FLOOD CONTROL	Infrastructure	1755	COMPLETED	8,980,000.00		0 8,890,448.69	Municipal LGU	Contract	100	2021-05-20
CONSTRUCTION OF NEW MUNICIPAL DRUG REHABILITATION FACILITY IN POBLACION SUR	LA UNION	CABA	2020	MUNICIPAL FACILITIES	Infrastructure	175	COMPLETED	5,000,000.00		0 4,995,460.90	Municipal LGU	Contract	100	2021-03-12
CONSTRUCTION OF SLOPE PROTECTION AT BOBORO RIVER IN BRGY NAPASET	LA UNION	LUNA	2020	FLOOD CONTROL	Infrastructure	1790	COMPLETED	11,623,000.00		0 11,602,225.60	Municipal LGU	Contract	100	2021-05-04
CONSTRUCTION OF DRAINAGE CANAL IN BRGY. MACALONG-DOMANPOT	PANGASINAN	ASINGAN	2020	FLOOD CONTROL	Infrastructure	1400	COMPLETED	4,000,000.00		0 3,995,593.83	Municipal LGU	Contract	100	2020-05-25
CONSTRUCTION OF LINED CANAL AND BOX CULVERT IN ZONE-1 OF BRGY. MACALONG	PANGASINAN	ASINGAN	2020	FLOOD CONTROL	Infrastructure	1500	COMPLETED	1,623,000.00		0 1,618,593.83	Municipal LGU	Contract	100	2021-07-09
CONSTRUCTION OF DRAINAGE SYSTEM WITH COVER @ IGNACIO ESPINO CANTO ST., GERARDO ESPINO	PANGASINAN	BUGALLON	2020	FLOOD CONTROL	Infrastructure	1500	COMPLETED	10,000,000.00		0 9,925,352.96	Municipal LGU	Contract	100	2021-10-29
CONSTRUCTION OF SLOPE PROTECTION ALONG BARANGAY SAN JUAN TO LOBONG ROAD, SAN JACINTO,	PANGASINAN	SAN JACINTO	2020	FLOOD CONTROL	Infrastructure	1969	COMPLETED	11,623,000.00		0 11,622,850.00	Municipal LGU	Contract	100	2021-06-24
CONSTRUCTION/ REHABILITATION OF DRAINAGE CANALS IN BRGY. POBLACION A, BRGY. POBLACION D	PANGASINAN	TAYUG	2020	FLOOD CONTROL	Infrastructure	496	COMPLETED	11,623,000.00		0 11,623,000.00	Municipal LGU	Contract	100	2021-12-03
UPGRADING OF POBLACION - MALAGGAO ROAD IN BRGY. ADAMS	ILOCOS NORTE	ADAMS	2020	ROADS AND BRIDGES	Infrastructure	689	COMPLETED	2,000,000.00		0 1,997,236.57	Municipal LGU	Contract	100	2021-09-08
UPGRADING OF SINIDANGAN ROAD IN BRGY. ADAMS	ILOCOS NORTE	ADAMS	2020	ROADS AND BRIDGES	Infrastructure	222	COMPLETED	4,264,000.00		0 4,259,266.83	Municipal LGU	Contract	100	2021-11-17
	ILOCOS NORTE	ADAMS	2020	ROADS AND BRIDGES	Infrastructure	1782	COMPLETED	3,000,000.00		0 2,996,376.38	Municipal LGU	Contract	100	2021-09-22
REHABILITATION OF LIBTONG-PULANGI-NAMBARAN ROAD IN BARANGAY 20 PULANGI (SITIO BUGAS)	ILOCOS NORTE	BACARRA	2020	ROADS AND BRIDGES	Infrastructure	250	COMPLETED	7,623,000.00		0 7,617,931.38	Municipal LGU	Contract	100	2021-03-05
UPGRADING OF SULCOC-NORTE-CALUNACHI ROAD IN SITIO SULCOC, NORTE BRGY. LUBIGAN	ILOCOS NORTE	BADOC	2020	ROADS AND BRIDGES	Infrastructure	150	COMPLETED	3,000,000.00		0 2,997,740.80	Municipal LGU	Contract	100	2021-03-24
UPGRADING OF SABANUANG-ALOG ROAD IN SITIO ALOG, BRGY. AR-ARUSIP	ILOCOS NORTE	BADOC	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	3,000,000.00		0 2,994,142.79	Municipal LGU	Contract	100	2021-03-24
UPGRADING OF SITIO CENTRO CARAITAN ROAD IN SITIO CENTRO, BRGY. CARAITAN	ILOCOS NORTE	BADOC	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	2,980,000.00		0 2,978,136.02	Municipal LGU	Contract	100	2021-03-23
	ILOCOS NORTE	BANGUI	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	8,821,000.00		0 6,805,805.74	Municipal LGU	Contract	100	2021-09-21
UPGRADING OF BUDUAN-BUGAS ROAD IN BRGY. ABLAN AND BRGY. BUDUAN	ILOCOS NORTE	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	350	COMPLETED	11,538,000.00		0 11,528,044.62	Municipal LGU	Contract	100	2021-05-13
UPGRADING OF LOCAL ACCESS ROAD OF BIMMANGA-PAGULUDAN FMR IN BRGY. BIMMANGA AND	ILOCOS NORTE	CURRIMAO	2020	ROADS AND BRIDGES	Infrastructure	2425	COMPLETED	11,623,000.00		0 11,612,796.46	Municipal LGU	Contract	100	2021-06-06
UPGRADING OF LANAS-VER LOCAL ACCESS ROAD IN BRGY. LANAS - BRGY. VER	ILOCOS NORTE	DINGRAS	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	8,980,000.00		0 8,973,433.71	Municipal LGU	Contract	100	2021-05-21
	ILOCOS NORTE	DUMALNEG	2020	ROADS AND BRIDGES	Infrastructure	150	COMPLETED	8,621,000.00		0 8,619,678.51	Municipal LGU	Contract	100	2020-12-21
REHABILITATION OF LUBONG-CASILAGAN ROAD IN BARANGAY MABUTI	ILOCOS NORTE	BANNA (ESPIRITU)	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	11,623,000.00		0 11,610,063.97	Municipal LGU	Contract	100	2021-03-24
	ILOCOS NORTE	MARCOS	2020	ROADS AND BRIDGES	Infrastructure	1122	COMPLETED	8,980,000.00		0 8,974,604.83	Municipal LGU	Contract	100	2021-01-21
	ILOCOS NORTE	NEUEVA ERA	2020	ROADS AND BRIDGES	Infrastructure	521	COMPLETED	6,344,000.00		0 6,333,470.99	Municipal LGU	Contract	100	2021-09-02
UPGRADING OF GENERAL MALVAR STREET IN SITIO RANG-AY, BRGY. #2	ILOCOS NORTE	PAGUDPUD	2020	ROADS AND BRIDGES	Infrastructure	3136	COMPLETED	3,870,000.00		0 3,867,705.32	Municipal LGU	Contract	100	2021-03-24
UPGRADING OF URBARA-RAGUSANTE ROAD IN BRGY. CALLAGUIP	ILOCOS NORTE	PAOAY	2020	ROADS AND BRIDGES	Infrastructure	250	COMPLETED	5,220,000.00		0 4,164,739.86	Municipal LGU	Contract	100	2021-12-15
UPGRADING OF PUROK TIMPUYOG - PUROK PASARANAY ROAD IN BRGY. NAGBACALAN	ILOCOS NORTE	PAOAY	2020	ROADS AND BRIDGES	Infrastructure	300	COMPLETED	3,760,000.00		0 3,019,263.62	Municipal LGU	Contract	100	2021-12-15
UPGRADING OF ESTANCIA - DUPITAC FARM TO MARKET ROAD IN BRGY. ESTANCIA AND BRGY. DUPITAC	ILOCOS NORTE	PIDDIG	2020	ROADS AND BRIDGES	Infrastructure	300	COMPLETED	11,433,000.00		0 11,375,444.22	Municipal LGU	Contract	100	2021-06-12
	ILOCOS NORTE	PINIILI	2020	ROADS AND BRIDGES	Infrastructure	599	COMPLETED	8,126,000.00		0 8,126,000.00	Municipal LGU	Contract	100	2021-06-07
	ILOCOS NORTE	PINIILI	2020	ROADS AND BRIDGES	Infrastructure	1168	COMPLETED	2,500,000.00		0 2,494,606.89	Municipal LGU	Contract	100	2021-05-18
	ILOCOS NORTE	SOLSONA	2020	ROADS AND BRIDGES	Infrastructure	400	COMPLETED	6,000,000.00		0 5,416,742.22	Municipal LGU	Contract	100	2022-05-04
	ILOCOS NORTE	VINTAR	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	5,000,000.00		0 4,997,808.81	Municipal LGU	Contract	100	2021-04-02
UPGRADING OF SITIO KILKILING - SITIO TIBUNEK FARM-TO-MARKET ROAD IN BRGY. ANAAB	ILOCOS SUR	ALILEM	2020	ROADS AND BRIDGES	Infrastructure	937	COMPLETED	6,344,000.00		0 6,316,055.09	Municipal LGU	Contract	100	2021-04-06
	ILOCOS SUR	BANAYOYO	2020	ROADS AND BRIDGES	Infrastructure	1058	COMPLETED	5,500,000.00		0 5,500,000.00	Municipal LGU	Contract	100	2021-11-17
	ILOCOS SUR	BANAYOYO	2020	ROADS AND BRIDGES	Infrastructure	1058	COMPLETED	5,933,000.00		0 5,875,698.69	Municipal LGU	Contract	100	2021-03-25
	ILOCOS SUR	BANTAY	2020	ROADS AND BRIDGES	Infrastructure	1050	COMPLETED	3,278,000.00		0 3,275,152.23	Municipal LGU	Contract	100	2020-11-07
	ILOCOS SUR	BANTAY	2020	ROADS AND BRIDGES	Infrastructure	1050	COMPLETED	4,350,000.00		0 4,347,078.07	Municipal LGU	Contract	100	2020-11-07
	ILOCOS SUR	BANTAY	2020	ROADS AND BRIDGES	Infrastructure	1020	COMPLETED	3,995,000.00		0 3,991,306.28	Municipal LGU	Contract	100	2020-11-17
	ILOCOS SUR	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	11,433,000.00		0 11,429,137.93	Municipal LGU	Contract	100	2021-03-18
UPGRADING OF ARNAP - CUANTACLA ROAD IN BRGY. ARNAP	ILOCOS SUR	CABUGAO	2020	ROADS AND BRIDGES	Infrastructure	1498	COMPLETED	4,060,000.00		0 3,621,131.11	Municipal LGU	Contract	100	2021-03-13
	ILOCOS SUR	CAOAYAN	2020	ROADS AND BRIDGES	Infrastructure	768	COMPLETED	3,000,000.00		0 2,999,489.46	Municipal LGU	Contract	100	2021-02-18
	ILOCOS SUR	CAOAYAN	2020	ROADS AND BRIDGES	Infrastructure	1090	COMPLETED	3,000,000.00		0 2,998,860.56	Municipal LGU	Contract	100	2021-04-01
	ILOCOS SUR	CERVANTES	2020	ROADS AND BRIDGES	Infrastructure	1926	COMPLETED	11,433,000.00		0 11,426,133.77	Municipal LGU	Contract	100	2021-01-25
	ILOCOS SUR	GALIMUYOD	2020	ROADS AND BRIDGES	Infrastructure	693	COMPLETED	3,870,000.00		0 3,866,976.63	Municipal LGU	Contract	100	2021-03-08

REHABILITATION/IMPROVEMENT OF POBLACION - MABATANO - CAMPO(GUARD HOUSE) FMR IN SITIO	ILOCOS SUR	GREGORIO DEL	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	8,621,000.00		0	8,619,952.84	Municipal LGU	Contract	100	2021-05-22
	ILOCOS SUR	LIDUIDA	2020	ROADS AND BRIDGES	Infrastructure	5657	COMPLETED	7,624,000.00		0	7,622,000.00	Municipal LGU	Contract	100	2020-12-23
	ILOCOS SUR	MAGSINGAL	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	12,299,000.00		0	12,296,284.83	Municipal LGU	Contract	100	2021-08-18
	ILOCOS SUR	NAGBUKEL	2020	ROADS AND BRIDGES	Infrastructure	496	COMPLETED	11,264,000.00		0	11,175,122.53	Municipal LGU	Contract	100	2021-11-11
	ILOCOS SUR	QUIRINO	2020	ROADS AND BRIDGES	Infrastructure	1009	COMPLETED	3,368,000.20		0	3,367,277.28	Municipal LGU	Contract	100	2021-07-02
	ILOCOS SUR	QUIRINO	2020	ROADS AND BRIDGES	Infrastructure	3085	COMPLETED	4,999,999.80		0	4,999,241.15	Municipal LGU	Contract	100	2021-06-10
	ILOCOS SUR	SAN EMILIO	2020	ROADS AND BRIDGES	Infrastructure	1678	COMPLETED	11,264,000.00		0	11,263,800.00	Municipal LGU	Contract	100	2021-12-13
REHABILITATION/ IMPROVEMENT OF LOCAL ROAD IN BRGY. CABAROAN	ILOCOS SUR	SAN ESTEBAN	2020	ROADS AND BRIDGES	Infrastructure	1235	COMPLETED	6,433,000.00		0	6,432,633.52	Municipal LGU	Contract	100	2021-05-07
	ILOCOS SUR	SAN JUAN (LAPOG)	2020	ROADS AND BRIDGES	Infrastructure	235	COMPLETED	3,500,000.00		0	3,497,904.94	Municipal LGU	Contract	100	2021-05-10
	ILOCOS SUR	SAN JUAN (LAPOG)	2020	ROADS AND BRIDGES	Infrastructure	520	COMPLETED	4,483,000.00		0	4,480,851.80	Municipal LGU	Contract	100	2021-05-10
LOCAL BRIDGE CONSTRUCTION OF MABILBILA-BUCALAG BRIDGE IN BRGY. MABILBILA SUR	ILOCOS SUR	SANTA	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	8,790,000.00		0	8,779,337.44	Municipal LGU	Contract	100	2021-07-21
UPGRADING OF BAYUGAO WESTE-BAYUGAO ESTE FMR IN BRGY. BAYUGAO WESTE-BAYUGAO ESTE	ILOCOS SUR	SANTA CRUZ	2020	ROADS AND BRIDGES	Infrastructure	536	COMPLETED	11,623,000.00		0	11,608,000.00	Municipal LGU	Contract	100	2020-12-11
CONSTRUCTION OF SITIO SENTRO BRIDGE AT SITIO SENTRO, BRGY. PALALI SUR	ILOCOS SUR	SANTA LUCIA	2020	ROADS AND BRIDGES	Infrastructure	596	COMPLETED	5,123,000.00		0	5,122,861.10	Municipal LGU	Contract	100	2021-03-22
	ILOCOS SUR	SANTA MARIA	2020	ROADS AND BRIDGES	Infrastructure	769	COMPLETED	8,980,000.00		0	8,977,784.50	Municipal LGU	Contract	100	2021-06-14
REHABILITATION/ IMPROVEMENT OF STO. ROSARIO - SUYO (BOUNDARY) ROAD IN BARANGAY STO.	ILOCOS SUR	SIGAY	2020	ROADS AND BRIDGES	Infrastructure	2500	COMPLETED	7,898,000.00	1,974,500.00	0	9,872,500.00	Municipal LGU	Contract	100	2021-01-14
REHABILITATION OF NAGBALIOARTIAN - BINACUD BRIDGE IN BRGY. NAGBALIOARTIAN AND BRGY.	ILOCOS SUR	SINAIT	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	10,626,000.00	4,803,000.00	0	15,429,000.00	Municipal LGU	Contract	100	2021-11-10
	ILOCOS SUR	SUGPON	2020	ROADS AND BRIDGES	Infrastructure	650	COMPLETED	7,898,000.00		0	7,890,086.89	Municipal LGU	Contract	100	2021-06-23
	ILOCOS SUR	SUYO	2020	ROADS AND BRIDGES	Infrastructure	620	COMPLETED	7,793,000.00		0	7,782,459.78	Municipal LGU	Contract	100	2021-02-20
	LA UNION	AGOO	2020	ROADS AND BRIDGES	Infrastructure	2511	COMPLETED	11,623,000.00		0	11,590,017.12	Municipal LGU	Contract	100	2021-03-31
	LA UNION	ARINGAY	2020	ROADS AND BRIDGES	Infrastructure	2278	COMPLETED	7,427,295.07		0	7,372,134.00	Municipal LGU	Contract	100	2021-01-23
	LA UNION	ARINGAY	2020	ROADS AND BRIDGES	Infrastructure	3592	COMPLETED	4,195,704.93		0	4,174,005.98	Municipal LGU	Contract	100	2021-01-12
	LA UNION	BAGULIN	2020	ROADS AND BRIDGES	Infrastructure	654	COMPLETED	2,793,000.00		0	2,789,610.39	Municipal LGU	Contract	100	2021-02-02
	LA UNION	BAGULIN	2020	ROADS AND BRIDGES	Infrastructure	1980	COMPLETED	5,000,000.00		0	4,996,879.64	Municipal LGU	Contract	100	2021-04-27
	LA UNION	BALAOAN	2020	ROADS AND BRIDGES	Infrastructure	6000	COMPLETED	8,980,000.00		0	8,977,147.00	Municipal LGU	Contract	100	2021-03-18
	LA UNION	BAUANG	2020	ROADS AND BRIDGES	Infrastructure	1515	COMPLETED	6,000,000.00		0	5,981,177.43	Municipal LGU	Contract	100	2021-05-19
	LA UNION	BAUANG	2020	ROADS AND BRIDGES	Infrastructure	2146	COMPLETED	5,623,000.00		0	5,600,633.24	Municipal LGU	Contract	100	2021-04-20
	LA UNION	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	3271	COMPLETED	3,800,000.00		0	3,795,051.32	Municipal LGU	Contract	100	2021-04-15
	LA UNION	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	3271	COMPLETED	4,091,000.00		0	4,075,275.51	Municipal LGU	Contract	100	2021-04-30
	LA UNION	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	480	COMPLETED	3,373,000.00		0	3,369,267.76	Municipal LGU	Contract	100	2021-04-08
	LA UNION	CABA	2020	ROADS AND BRIDGES	Infrastructure	3192	COMPLETED	6,623,000.00		0	6,617,299.42	Municipal LGU	Contract	100	2021-03-12
IMPROVEMENT AND REHABILITATION OF SAN ISIDRO ROAD IN BARANGAY SAN ISIDRO	LA UNION	NAGUILIAN	2020	ROADS AND BRIDGES	Infrastructure	960	COMPLETED	11,623,000.00		0	11,617,389.00	Municipal LGU	Contract	100	2021-01-23
REHABILITATION/IMPROVEMENT OF MELECIO GARAS ROAD (DUPLAS-AMBANGONAN) IN BARANGAYS	LA UNION	PUGO	2020	ROADS AND BRIDGES	Infrastructure	928	COMPLETED	5,376,000.00		0	5,374,368.35	Municipal LGU	Contract	100	2021-01-18
	LA UNION	PUGO	2020	ROADS AND BRIDGES	Infrastructure	1304	COMPLETED	5,250,000.00		0	5,250,000.00	Municipal LGU	Contract	100	2021-04-21
	LA UNION	ROSARIO	2020	ROADS AND BRIDGES	Infrastructure	950	COMPLETED	11,623,000.00		0	11,607,713.13	Municipal LGU	Contract	100	2021-04-07
	LA UNION	SAN GABRIEL	2020	ROADS AND BRIDGES	Infrastructure	8344	COMPLETED	5,110,689.76		0	5,108,880.86	Municipal LGU	Contract	100	2021-05-14
	LA UNION	SAN GABRIEL	2020	ROADS AND BRIDGES	Infrastructure	6522	COMPLETED	6,322,310.24		0	6,317,482.07	Municipal LGU	Contract	100	2021-04-15
	LA UNION	SAN JUAN	2020	ROADS AND BRIDGES	Infrastructure	300	COMPLETED	6,123,000.00		0	6,101,798.20	Municipal LGU	Contract	100	2021-05-20
	LA UNION	SANTO TOMAS	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	3,000,000.00		0	2,988,328.00	Municipal LGU	Contract	100	2020-11-16
	LA UNION	SANTO TOMAS	2020	ROADS AND BRIDGES	Infrastructure	1000	COMPLETED	3,000,000.00		0	2,987,551.30	Municipal LGU	Contract	100	2020-11-16
UPGRADING OF RAMOT-SASABA IN BRGY. SASABA	LA UNION	SANTO TOMAS	2020	ROADS AND BRIDGES	Infrastructure	2000	COMPLETED	5,623,000.00		0	5,608,940.31	Municipal LGU	Contract	100	2021-01-15
REHABILITATION OF BARANGAY CASTRO ACCESS ROAD	LA UNION	SANTOL	2020	ROADS AND BRIDGES	Infrastructure	9000	COMPLETED	11,433,000.00		0	11,412,039.90	Municipal LGU	Contract	100	2021-07-04
	LA UNION	SUDIPEN	2020	ROADS AND BRIDGES	Infrastructure	3164	COMPLETED	4,000,000.00		0	3,992,125.23	Municipal LGU	Contract	100	2021-01-10
	LA UNION	SUDIPEN	2020	ROADS AND BRIDGES	Infrastructure	3164	COMPLETED	4,000,000.00		0	3,994,753.21	Municipal LGU	Contract	100	2021-01-22
	LA UNION	SUDIPEN	2020	ROADS AND BRIDGES	Infrastructure	2677	COMPLETED	3,433,000.00		0	3,419,159.76	Municipal LGU	Contract	100	2021-01-02
	LA UNION	TUBAO	2020	ROADS AND BRIDGES	Infrastructure	18886	COMPLETED	11,623,000.00		0	11,619,850.00	Municipal LGU	Contract	100	2020-12-01
	PANGASINAN	AGNO	2020	ROADS AND BRIDGES	Infrastructure	1800	COMPLETED	5,811,500.00		0	5,810,398.13	Municipal LGU	Contract	100	2021-01-24
	PANGASINAN	AGNO	2020	ROADS AND BRIDGES	Infrastructure	2500	COMPLETED	5,811,500.00		0	5,805,316.47	Municipal LGU	Contract	100	2021-01-13
UPGRADING OF BUER-BANAYBAYAN ROAD IN BARANGAY BUER	PANGASINAN	AGUILAR	2020	ROADS AND BRIDGES	Infrastructure	230	COMPLETED	2,000,000.00		0	1,998,318.01	Municipal LGU	Contract	100	2021-03-15
UPGRADING OF POBLACION-BAYBAY ROAD IN BARANGAY POBLACION	PANGASINAN	AGUILAR	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	2,000,000.00		0	1,997,698.50	Municipal LGU	Contract	100	2021-03-23
UPGRADING OF NIÑOY-MANGILIG ROAD IN BARANGAY NIÑOY	PANGASINAN	AGUILAR	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	3,943,000.00		0	3,940,370.44	Municipal LGU	Contract	100	2021-04-21
UPGRADING OF POGONSILI ADARNA ROAD IN BARANGAY POGONSILI	PANGASINAN	AGUILAR	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	2,000,000.00		0	1,997,785.13	Municipal LGU	Contract	100	2021-03-23
UPGRADING OF CALSIB-BUER ROAD IN BARANGAY BUER	PANGASINAN	AGUILAR	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	2,000,000.00		0	1,998,318.01	Municipal LGU	Contract	100	2021-03-15
	PANGASINAN	ALCALA	2020	ROADS AND BRIDGES	Infrastructure	4233	COMPLETED	6,943,000.00		0	6,936,743.56	Municipal LGU	Contract	100	2021-01-20
	PANGASINAN	ALCALA	2020	ROADS AND BRIDGES	Infrastructure	4433	COMPLETED	5,000,000.00		0	4,993,743.56	Municipal LGU	Contract	100	2021-01-04
REHABILITATION OF AWILE-MACANDOCANDONG ROAD IN BARANGAY MACANDOCANDONG	PANGASINAN	ANDA	2020	ROADS AND BRIDGES	Infrastructure	2694	COMPLETED	8,323,000.00		0	8,320,150.96	Municipal LGU	Contract	100	2021-01-28
REHABILITATION OF POBLACION-AWAG ROAD IN BARANGAY POBLACION	PANGASINAN	ANDA	2020	ROADS AND BRIDGES	Infrastructure	5710	COMPLETED	3,300,000.00		0	3,297,761.79	Municipal LGU	Contract	100	2020-12-23
	PANGASINAN	ASINGAN	2020	ROADS AND BRIDGES	Infrastructure	400	COMPLETED	3,000,000.00		0	2,995,593.83	Municipal LGU	Contract	100	2021-07-09
	PANGASINAN	ASINGAN	2020	ROADS AND BRIDGES	Infrastructure	1200	COMPLETED	3,000,000.00		0	2,995,593.83	Municipal LGU	Contract	100	2021-07-09
	PANGASINAN	BALUNGAO	2020	ROADS AND BRIDGES	Infrastructure	1122	COMPLETED	11,623,000.00		0	11,623,000.00	Municipal LGU	Contract	100	2020-11-20
	PANGASINAN	BANI	2020	ROADS AND BRIDGES	Infrastructure	927	COMPLETED	3,000,000.00		0	2,990,056.96	Municipal LGU	Contract	100	2021-03-21
	PANGASINAN	BANI	2020	ROADS AND BRIDGES	Infrastructure	532	COMPLETED	3,000,000.00		0	2,998,711.90	Municipal LGU	Contract	100	2021-01-08
	PANGASINAN	BANI	2020	ROADS AND BRIDGES	Infrastructure	380	COMPLETED	3,299,000.00		0	3,287,486.88	Municipal LGU	Contract	100	2021-01-06
	PANGASINAN	BANI	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	3,000,000.00		0	2,994,994.45	Municipal LGU	Contract	100	2021-02-18
	PANGASINAN	BASISTA	2020	ROADS AND BRIDGES	Infrastructure	3353	COMPLETED	5,380,000.00		0	5,378,117.79	Municipal LGU	Contract	100	2020-10-19
	PANGASINAN	BASISTA	2020	ROADS AND BRIDGES	Infrastructure	6362	COMPLETED	4,563,000.00		0	4,562,057.00	Municipal LGU	Contract	100	2020-11-05
	PANGASINAN	BASISTA	2020	ROADS AND BRIDGES	Infrastructure	3036	COMPLETED	2,000,000.00		0	1,999,373.20	Municipal LGU	Contract	100	2020-09-28
	PANGASINAN	BAUTISTA	2020	ROADS AND BRIDGES	Infrastructure	4063	COMPLETED	8,980,000.00		0	8,978,176.20	Municipal LGU	Contract	100	2021-01-21
UPGRADING OF TANOLONG - MACAYOCAYO ROAD IN BRGY. TANOLONG	PANGASINAN	BAYAMBANG	2020	ROADS AND BRIDGES	Infrastructure	2241	COMPLETED	2,123,000.00		0	2,123,000.00	Municipal LGU	Contract	100	2021-12-14
UPGRADING OF SITIO PANDEL, TANOLONG - MAIGPA ROAD IN BRGY. TANOLONG AND BRGY. MAIGPA	PANGASINAN	BAYAMBANG	2020	ROADS AND BRIDGES	Infrastructure	2260	COMPLETED	9,500,000.00		0	9,500,000.00	Municipal LGU	Contract	100	2021-12-14
REHABILITATION/ IMPROVEMENT OF CAMANGALDANAN ROAD IN BARANGAY CAPAS	PANGASINAN	BINALONAN	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	3,000,000.00		0	2,996,964.84	Municipal LGU	Contract	100	2021-05-25
REHABILITATION/ IMPROVEMENT OF CILI-MORENO-CAMANGAN ROAD IN BRGY. MORENO	PANGASINAN	BINALONAN	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	5,623,000.00		0	5,620,716.82	Municipal LGU	Contract		

UPGRADING OF BRGY. ROAD @ SITIO DIMANTAL BRGY. HACIENDA, BUGALLON, PANGASINAN	PANGASINAN	BUGALLON	2020	ROADS AND BRIDGES	Infrastructure	400	COMPLETED	2,299,000.00		0	2,284,501.89	Municipal LGU	Contract	100	2021-03-30
	PANGASINAN	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	170	COMPLETED	3,874,334.00		0	3,871,726.69	Municipal LGU	Contract	100	2020-12-14
	PANGASINAN	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	150	COMPLETED	3,874,333.00		0	3,871,726.69	Municipal LGU	Contract	100	2020-12-14
	PANGASINAN	BURGOS	2020	ROADS AND BRIDGES	Infrastructure	130	COMPLETED	3,874,333.00		0	3,871,726.69	Municipal LGU	Contract	100	2020-12-14
UPGRADING OF CORE LOCAL ACCESS ROAD IN SITIO BALANI, BRGY. AMBONAO	PANGASINAN	CALASIAO	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	3,000,000.00		0	2,997,865.28	Municipal LGU	Contract	100	2020-11-27
UPGRADING OF BRGY. MANCUP ABAGAT ROAD GOING TO NEW LIVESTOCK MARKET IN BRGY. MANCUP	PANGASINAN	CALASIAO	2020	ROADS AND BRIDGES	Infrastructure	100	COMPLETED	4,000,000.00		0	3,997,865.28	Municipal LGU	Contract	100	2020-11-27
UPGRADING OF BRGY. NAGSAING (CALLEJON 5) GOING TO NEW SLAUGHTERHOUSE IN BRGY. NAGSAING	PANGASINAN	CALASIAO	2020	ROADS AND BRIDGES	Infrastructure	200	COMPLETED	4,623,000.00		0	4,622,014.90	Municipal LGU	Contract	100	2021-02-24
UPGRADING OF ALILAO – AMALBALAN (MRF) ROAD IN BRGY. ALILAO AND BRGY. AMALBALAN	PANGASINAN	DASOL	2020	ROADS AND BRIDGES	Infrastructure	432	COMPLETED	10,626,000.00		0	10,626,000.00	Municipal LGU	Contract	100	2021-06-17
	PANGASINAN	INFANTA	2020	ROADS AND BRIDGES	Infrastructure	2864	COMPLETED	3,000,000.00		0	3,000,000.00	Municipal LGU	Contract	100	2020-12-16
	PANGASINAN	INFANTA	2020	ROADS AND BRIDGES	Infrastructure	3433	COMPLETED	3,000,000.00		0	2,997,550.31	Municipal LGU	Contract	100	2020-11-16
	PANGASINAN	INFANTA	2020	ROADS AND BRIDGES	Infrastructure	4412	COMPLETED	5,433,000.00		0	5,427,568.05	Municipal LGU	Contract	100	2021-01-16
	PANGASINAN	LABRADOR	2020	ROADS AND BRIDGES	Infrastructure	1000	COMPLETED	5,299,000.00		0	5,296,715.62	Municipal LGU	Contract	100	2021-03-01
	PANGASINAN	LABRADOR	2020	ROADS AND BRIDGES	Infrastructure	700	COMPLETED	7,000,000.00		0	6,997,541.78	Municipal LGU	Contract	100	2021-04-08
	PANGASINAN	LINGAYEN (Capital)	2020	ROADS AND BRIDGES	Infrastructure	3000	COMPLETED	5,136,400.00		0	5,136,400.00	Municipal LGU	Contract	100	2020-12-17
	PANGASINAN	LINGAYEN (Capital)	2020	ROADS AND BRIDGES	Infrastructure	2000	COMPLETED	4,465,400.00		0	4,465,400.00	Municipal LGU	Contract	100	2020-12-14
	PANGASINAN	LINGAYEN (Capital)	2020	ROADS AND BRIDGES	Infrastructure	6500	COMPLETED	2,021,200.00		0	2,021,200.00	Municipal LGU	Contract	100	2020-12-14
	PANGASINAN	MABINI	2020	ROADS AND BRIDGES	Infrastructure	844	COMPLETED	6,433,000.00		0	6,433,000.00	Municipal LGU	Contract	100	2021-01-20
	PANGASINAN	MABINI	2020	ROADS AND BRIDGES	Infrastructure	792	COMPLETED	5,000,000.00		0	5,000,000.00	Municipal LGU	Contract	100	2021-03-16
	PANGASINAN	MALASIQUI	2020	ROADS AND BRIDGES	Infrastructure	2483	COMPLETED	3,288,127.00		0	3,287,462.09	Municipal LGU	Contract	100	2021-03-08
	PANGASINAN	MALASIQUI	2020	ROADS AND BRIDGES	Infrastructure	3996	COMPLETED	5,968,105.00		0	5,967,030.43	Municipal LGU	Contract	100	2021-03-02
	PANGASINAN	MALASIQUI	2020	ROADS AND BRIDGES	Infrastructure	1022	COMPLETED	3,330,768.00		0	3,329,610.51	Municipal LGU	Contract	100	2021-02-19
UPGRADING OF LOCAL ACCESS ROAD IN BARANGAY ORAAN WEST	PANGASINAN	MANAOAG	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	3,636,000.00		0	3,636,000.00	Municipal LGU	Contract	100	2020-12-06
UPGRADING OF LOCAL ACCESS ROAD IN BARANGAY PUGARO	PANGASINAN	MANAOAG	2020	ROADS AND BRIDGES	Infrastructure	496	COMPLETED	4,347,000.00		0	4,347,000.00	Municipal LGU	Contract	100	2021-05-14
REHABILITATION/IMPROVEMENT OF FRIANZA ST. (PUBLIC MARKET TO MAGNO ST.) IN BRGY.	PANGASINAN	MANGALDAN	2020	ROADS AND BRIDGES	Infrastructure	15000	COMPLETED	11,623,000.00	5,928,072.36	17,551,072.36		Municipal LGU	Contract	100	2021-07-30
	PANGASINAN	MANGATAREM	2020	ROADS AND BRIDGES	Infrastructure	2635	COMPLETED	3,000,000.00		0	2,998,892.94	Municipal LGU	Contract	100	2021-05-03
	PANGASINAN	MANGATAREM	2020	ROADS AND BRIDGES	Infrastructure	951	COMPLETED	3,000,000.00		0	3,000,000.00	Municipal LGU	Contract	100	2021-10-21
	PANGASINAN	MANGATAREM	2020	ROADS AND BRIDGES	Infrastructure	1512	COMPLETED	2,980,000.00		0	2,980,000.00	Municipal LGU	Contract	100	2021-02-22
	PANGASINAN	MAPANDAN	2020	ROADS AND BRIDGES	Infrastructure	1267	COMPLETED	3,885,887.68		0	3,885,887.68	Municipal LGU	Contract	100	2021-02-19
	PANGASINAN	MAPANDAN	2020	ROADS AND BRIDGES	Infrastructure	3468	COMPLETED	3,570,679.99		0	3,570,679.99	Municipal LGU	Contract	100	2021-01-29
	PANGASINAN	MAPANDAN	2020	ROADS AND BRIDGES	Infrastructure	2047	COMPLETED	4,166,432.33		0	4,166,432.33	Municipal LGU	Contract	100	2021-01-15
	PANGASINAN	NATIVIDAD	2020	ROADS AND BRIDGES	Infrastructure	1569	COMPLETED	2,324,600.00		0	2,324,087.59	Municipal LGU	Contract	100	2020-11-26
	PANGASINAN	NATIVIDAD	2020	ROADS AND BRIDGES	Infrastructure	300	COMPLETED	2,324,600.00		0	2,324,086.22	Municipal LGU	Contract	100	2020-12-15
	PANGASINAN	NATIVIDAD	2020	ROADS AND BRIDGES	Infrastructure	1412	COMPLETED	2,324,600.00		0	2,323,981.96	Municipal LGU	Contract	100	2020-12-18
	PANGASINAN	NATIVIDAD	2020	ROADS AND BRIDGES	Infrastructure	1412	COMPLETED	2,324,600.00		0	2,324,087.77	Municipal LGU	Contract	100	2020-12-18
	PANGASINAN	NATIVIDAD	2020	ROADS AND BRIDGES	Infrastructure	1295	COMPLETED	2,324,600.00		0	2,324,095.01	Municipal LGU	Contract	100	2020-11-26
UPGRADING OF ZONE 7 BARANGAY ROAD IN BRGY. INOMAN	PANGASINAN	POZORRUBIO	2020	ROADS AND BRIDGES	Infrastructure	2833	COMPLETED	2,939,123.36		0	2,937,636.39	Municipal LGU	Contract	100	2021-02-15
REHABILITATION/IMPROVEMENT OF ZONE 2 BARANGAY ROAD IN POBLACION DISTRICT I	PANGASINAN	POZORRUBIO	2020	ROADS AND BRIDGES	Infrastructure	2923	COMPLETED	6,040,876.64		0	6,038,304.94	Municipal LGU	Contract	100	2021-04-23
REHABILITATION/IMPROVEMENT OF PINE ST., MABINI ST. AND GOMEZ ST. IN BRGY. ZONE I	PANGASINAN	ROSALES	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	4,950,000.00		0	4,936,951.67	Municipal LGU	Contract	100	2021-06-04
REHABILITATION/IMPROVEMENT OF COLOMA ST. IN BARANGAY III - DON ANTONIO VILLAGE	PANGASINAN	ROSALES	2020	ROADS AND BRIDGES	Infrastructure	300	COMPLETED	4,030,000.00		0	4,030,000.00	Municipal LGU	Contract	100	2021-05-06
REHABILITATION/IMPROVEMENT OF LIPIT TOMEENG FARM TO MARKET ROAD (FTMR) IN BARANGAY	PANGASINAN	SAN FABIAN	2020	ROADS AND BRIDGES	Infrastructure	1818	COMPLETED	4,980,000.00		0	4,980,000.00	Municipal LGU	Contract	100	2020-12-18
UPGRADING OF BARANGAY PALAPAD FARM TO MARKET ROAD (FTMR) IN BARANGAY PALAPAD	PANGASINAN	SAN FABIAN	2020	ROADS AND BRIDGES	Infrastructure	1154	COMPLETED	4,000,000.00		0	4,000,000.00	Municipal LGU	Contract	100	2020-12-18
	PANGASINAN	SAN MANUEL	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	3,623,000.00		0	3,620,000.00	Municipal LGU	Contract	100	2020-12-14
REHABILITATION/IMPROVEMENT OF CABARITAN ROAD IN BARANGAY CABARITAN	PANGASINAN	SAN MANUEL	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	8,000,000.00		0	7,995,000.00	Municipal LGU	Contract	100	2020-12-14
REHABILITATION /IMPROVEMENT SAN ISIDRO - BENISCAN ROAD IN BRGY. SAN ISIDRO AND BRGY.	PANGASINAN	SAN NICOLAS	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	11,623,000.00		0	11,623,000.00	Municipal LGU	Contract	100	2021-04-13
REHABILITATION AND IMPROVEMENT OF SAN PEDRO ROAD IN BRGY. SAN PEDRO	PANGASINAN	SAN QUINTIN	2020	ROADS AND BRIDGES	Infrastructure	400	COMPLETED	11,623,000.00		0	11,623,000.00	Municipal LGU	Contract	100	2021-07-09
	PANGASINAN	SANTA BARBARA	2020	ROADS AND BRIDGES	Infrastructure	3498	COMPLETED	8,980,000.00		0	8,978,075.07	Municipal LGU	Contract	100	2021-05-05
	PANGASINAN	SANTA MARIA	2020	ROADS AND BRIDGES	Infrastructure	1472	COMPLETED	11,623,000.00		0	11,621,500.00	Municipal LGU	Contract	100	2021-04-14
	PANGASINAN	SANTO TOMAS	2020	ROADS AND BRIDGES	Infrastructure	450	COMPLETED	7,000,000.00		0	6,999,708.52	Municipal LGU	Contract	100	2021-01-16
	PANGASINAN	SANTO TOMAS	2020	ROADS AND BRIDGES	Infrastructure	300	COMPLETED	4,623,000.00		0	4,622,718.55	Municipal LGU	Contract	100	2021-01-05
	PANGASINAN	SISON	2020	ROADS AND BRIDGES	Infrastructure	250	COMPLETED	4,000,000.00		0	4,000,000.00	Municipal LGU	Contract	100	2021-01-13
	PANGASINAN	SISON	2020	ROADS AND BRIDGES	Infrastructure	4078	COMPLETED	3,983,000.00	47,855.55	47,855.55	4,030,855.55	Municipal LGU	Contract	100	2021-01-07
UPGRADING OF LAQAC ROAD IN BRGY. CAMAGSINGALAN AND PAITAN WEST	PANGASINAN	SUAL	2020	ROADS AND BRIDGES	Infrastructure	825	COMPLETED	6,700,000.00		0	6,700,000.00	Municipal LGU	Contract	100	2021-11-26
UPGRADING OF MAICAWA MACAYCAYAWAN ROAD IN BRGY. MACAYCAYAWAN	PANGASINAN	SUAL	2020	ROADS AND BRIDGES	Infrastructure	450	COMPLETED	4,564,000.00		0	4,564,000.00	Municipal LGU	Contract	100	2021-12-13
UPGRADING OF LUNA ESTE ROAD (PORTION OF PRADO-PANGANGAAN-LUNA ESTE-LUNA WEST	PANGASINAN	UMINGAN	2020	ROADS AND BRIDGES	Infrastructure	1788	COMPLETED	8,980,000.00		0	8,980,000.00	Municipal LGU	Contract	100	2021-10-21
REHABILITATION/IMPROVEMENT OF PASIBI EAST TO PASIBE WEST ROAD IN BARANGAY PASIBI EAST-	PANGASINAN	URBIZTONDO	2020	ROADS AND BRIDGES	Infrastructure	4000	COMPLETED	11,623,000.00		0	11,623,000.00	Municipal LGU	Contract	100	2021-03-29
UPGRADING OF LA PAZ-PEREZ ROAD IN BRGY. LA PAZ	PANGASINAN	VILLASIS	2020	ROADS AND BRIDGES	Infrastructure	600	COMPLETED	3,000,000.00		0	2,995,740.85	Municipal LGU	Contract	100	2021-03-04
UPGRADING OF PIAZ FARM TO MARKET ROAD IN BRGY. PIAZ	PANGASINAN	VILLASIS	2020	ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	1,983,000.00		0	1,981,745.58	Municipal LGU	Contract	100	2021-02-01
UPGRADING OF CARAMUTAN DIKE ROAD IN BRGY. CARAMUTAN	PANGASINAN	VILLASIS	2020	ROADS AND BRIDGES	Infrastructure	500	COMPLETED	3,000,000.00		0	2,992,513.10	Municipal LGU	Contract	100	2021-02-01
IMPROVEMENT OF AGBAYANI ROAD IN BRGY. POBLACION TO BRGY. BALLIGI JUNCTION	PANGASINAN	LAQAC	2020	ROADS AND BRIDGES	Infrastructure	298	COMPLETED	3,991,500.00		0	3,991,500.00	Municipal LGU	Contract	100	2021-03-20
IMPROVEMENT OF AGBAYANI ROAD IN BRGY. POBLACION AGBAYANI - NATIONAL ROAD JUNCTION	PANGASINAN	LAOAC	2020	ROADS AND BRIDGES	Infrastructure	300	COMPLETED	3,991,500.00		0	3,991,500.00	Municipal LGU	Contract	100	2021-03-20
IMPROVEMENT OF LEVEL 3 POTABLE WATER SYSTEM AT BARANGAY PAYAC	ILOCOS NORTE	BANGUI	2020	WATER SYSTEM	Infrastructure	245	COMPLETED	1,800,000.00		0	1,216,596.47	Municipal LGU	Contract	100	2021-12-29
REHABILITATION OF LEVEL 3 BIMMITO WATER SYSTEM IN BRGY. BARBAQUEZO	ILOCOS NORTE	CARASI	2020	WATER SYSTEM	Infrastructure	810	COMPLETED	2,300,000.00	300,000.00	300,000.00	2,300,000.00	Municipal LGU	Contract	100	2021-10-01
EXPANSION OF LEVEL 2 WATER SUPPLY AT NANSUAGAO	ILOCOS SUR	CAOAYAN	2020	WATER SYSTEM	Infrastructure	1585	COMPLETED	2,980,000.00		0	2,973,999.33	Municipal LGU	Contract	100	2021-09-28
UPGRADING OF POTABLE WATER SYSTEM - SITIO ALOG, PALLOGAN (LEVEL 2 TO LEVEL 3)	ILOCOS SUR	TAGUDIN	2020	WATER SYSTEM	Infrastructure	35	COMPLETED	2,000,000.00		0	1,940,645.37	Municipal LGU	Contract	100	2021-12-02
UPGRADING OF POTABLE WATER SYSTEM - SITIO TUROD, PALLOGAN (LEVEL 2 TO LEVEL 3)	ILOCOS SUR	TAGUDIN	2020	WATER SYSTEM	Infrastructure	40	COMPLETED	3,000,000.00		0	2,890,326.13	Municipal LGU	Contract	100	2021-12-02
CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II AT BRGY. BARACBAC	ILOCOS SUR	TAGUDIN	2020	WATER SYSTEM	Infrastructure	201	COMPLETED	2,200,000.00		0	2,182,785.28	Municipal LGU	Contract	100	2021-12-02
CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II AT BRGY. TALLAEN	ILOCOS SUR	TAGUDIN	2020	WATER SYSTEM	Infrastructure	247	COMPLETED	2,200,000.00		0	2,179,236.27	Municipal LGU	Contract	100	2021-12-13
IMPROVEMENT OF POTABLE WATER SYSTEM LEVEL II AT BRGY MALACAÑANG	ILOCOS SUR	TAGUDIN	2020	WATER SYSTEM	Infrastructure	82	COMPLETED	2,223,000.00		0	2,192,008.76	Municipal LGU	Contract	100	2021-12-13
CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM IN BRGY. NARRA	LA UNION	BACNOTAN	2020	WATER SYSTEM	Infrastructure	355	COMPLETED	3,000,000.00		0	2,990,888.88	Municipal LGU			

CONSTRUCTION OF SANITARY TOILET WITH HYGIENE FACILITIES FOR PUBLIC PLACES IN BRGY. SAN	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	200	COMPLETED	1,000,000.00		0	994,919.62	Municipal LGU	Contract	100	2021-04-28
CONSTRUCTION OF SANITARY TOILET WITH HYGIENE FACILITIES FOR PUBLIC PLACES IN BRGY. BUENLAG	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	200	COMPLETED	1,000,000.00		0	994,919.62	Municipal LGU	Contract	100	2021-04-28
CONSTRUCTION OF SANITARY TOILET WITH HYGIENE FACILITIES FOR PUBLIC PLACES IN BRGY. BAYBAY	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	99	COMPLETED	1,000,000.00		0	994,919.62	Municipal LGU	Contract	100	2021-04-28
CONSTRUCTION OF SANITARY TOILET WITH HYGIENE FACILITIES FOR PUBLIC PLACES IN BRGY PALLAS	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	520	COMPLETED	1,202,500.00		0	1,202,500.00	Municipal LGU	Contract	100	2021-10-03
CONSTRUCTION OF SANITARY TOILET WITH HYGIENE FACILITIES FOR PUBLIC PLACES IN BRGY.	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	100	COMPLETED	1,000,000.00		0	994,919.62	Municipal LGU	Contract	100	2021-04-28
CONSTRUCTION OF SANITARY TOILET WITH HYGIENE FACILITIES FOR PUBLIC PLACES IN BRGY BALAGAN	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	540	COMPLETED	1,203,308.45		0	1,203,308.45	Municipal LGU	Contract	100	2021-08-03
Construction of Sanitary Toilet with Hygiene Facilities for Public Places in Brgy. Papagueyan	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	480	COMPLETED	1,325,000.00		0	1,325,000.00	Municipal LGU	Contract	100	2021-07-16
CONSTRUCTION OF SANITARY TOILET WITH HYGIENE FACILITIES FOR PUBLIC PLACES IN BRGY.	PANGASINAN	BINMALEY	2020 SANITATION AND HEALTH	Infrastructure	500	COMPLETED	1,245,443.80		0	1,245,443.80	Municipal LGU	Contract	100	2021-10-29
Rehabilitation and Improvement of Pugaosan-Madupayas-Camanga-Liliputen Provincial Road	ILOCOS NORTE		2020 ROADS AND BRIDGES	Infrastructure	1200	COMPLETED	34,850,000.00		0	34,799,701.71	Provincial LGU	Contract	100	2021-03-26
	ILOCOS NORTE		2020 ROADS AND BRIDGES	Infrastructure	1300	COMPLETED	34,850,000.00		0	34,798,036.50	Provincial LGU	Contract	100	2021-04-01
	ILOCOS NORTE		2020 ROADS AND BRIDGES	Infrastructure	1500	COMPLETED	27,423,841.00		0	27,412,635.61	Provincial LGU	Contract	100	2021-03-31
	ILOCOS SUR		2020 ROADS AND BRIDGES	Infrastructure	1221	COMPLETED	29,963,594.00		0	29,958,585.79	Provincial LGU	Contract	100	2021-03-18
	ILOCOS SUR		2020 ROADS AND BRIDGES	Infrastructure	3000	COMPLETED	23,040,759.00		0	23,039,205.45	Provincial LGU	Contract	100	2021-03-19
	ILOCOS SUR		2020 ROADS AND BRIDGES	Infrastructure	200000	COMPLETED	33,665,939.00		0	33,663,063.65	Provincial LGU	Contract	100	2021-03-26
	LA UNION		2020 ROADS AND BRIDGES	Infrastructure	500	COMPLETED	50,000,000.00		0	50,000,000.00	Provincial LGU	Contract	100	2021-04-14
Rehabilitation and Improvement of Sto. Tomas-Agoos-Tubao Road	LA UNION		2020 ROADS AND BRIDGES	Infrastructure	500	COMPLETED	42,793,838.00		0	42,793,838.00	Provincial LGU	Contract	100	2021-05-31
	PANGASINAN		2020 ROADS AND BRIDGES	Infrastructure	7352	COMPLETED	69,857,716.00		0	69,857,716.00	Provincial LGU	Contract	100	2021-12-24
	PANGASINAN		2020 ROADS AND BRIDGES	Infrastructure	4098	COMPLETED	43,258,694.00		0	43,258,694.00	Provincial LGU	Contract	100	2021-11-19
CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. CARAITAN	ILOCOS NORTE	BADOC	2020 WATER SYSTEM	Infrastructure	250	COMPLETED	11,563,551.00	1,000,000.00		12,563,551.00	Municipal LGU	Contract	100	2021-07-20
CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. SANTA CRUZ	ILOCOS NORTE	CURRIMAO	2020 WATER SYSTEM	Infrastructure	300	COMPLETED	11,563,551.00	1,900,000.00		13,463,551.00	Municipal LGU	Contract	100	2021-11-09
IMPROVEMENT OF LEVEL II POTABLE WATER SYSTEM IN BRGY. NAMRUANGAN	ILOCOS SUR	CABUGAO	2020 WATER SYSTEM	Infrastructure	500	COMPLETED	11,294,078.00		0	11,283,492.64	Municipal LGU	Contract	100	2021-11-26
CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. PATAR	PANGASINAN	AGNO	2020 WATER SYSTEM	Infrastructure	500	COMPLETED	5,647,039.00		0	5,582,081.85	Municipal LGU	Contract	100	2021-10-25
CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY.MACABOBONI	PANGASINAN	AGNO	2020 WATER SYSTEM	Infrastructure	500	COMPLETED	5,647,039.00		0	5,644,761.73	Municipal LGU	Contract	100	2021-08-10
"CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. SAWAT, BRGY. SALAVANTE, AND	PANGASINAN	URBIZTONDO	2020 WATER SYSTEM	Infrastructure	1000	COMPLETED	11,563,551.00		0	11,559,988.82	Municipal LGU	Contract	100	2021-03-31